

1 Tuesday, 28 May 2019

2 (10.03 am)

3 Opening submissions by MR CHOW

4 CHAIRMAN: Yes.

5 MR CHOW: Good morning, Chairman. Good morning,
6 Prof Hansford.

7 Before I proceed to provide an update on the
8 progress of the work under the holistic assessment,
9 I would like to pick up on a point made by my learned
10 senior, Mr Khaw, yesterday, about the type of couplers
11 approved to be used at the interface, which appears to
12 Prof Hansford to be in contradiction with what is
13 recorded in the meeting minutes of the interface
14 meeting.

15 I hope I am able to clear up some of the confusion.
16 Yesterday, Mr Khaw said:

17 "Insofar as contract 1111 is concerned only one type
18 of coupler has been accepted by BO team for the rebar
19 connections at the interface."

20 This statement is correct insofar as joint 1 and
21 joint 3 of the NSL Tunnel are concerned. What is
22 recorded in the meeting minutes, saying that approved
23 mechanical splicing system of rebar, T40 couplers is
24 BOSA, others are Lenton, is also correct. But there is
25 really no contradiction between the two.

26 If I may further explain by taking the Commission to

1 a few documents. In short, the position is this. Under
2 contract 1111, two types, both BOSA and Lenton couplers,
3 had been approved. The question is whether Lenton's or
4 BOSA's couplers are being used at the interface.

5 If we can first go to look at --

6 CHAIRMAN: Sorry to interrupt. As I saw it at the close of
7 business yesterday, obviously it would have been better
8 if everybody had known -- if the same couplers had been
9 used, there would not have been a problem. But the
10 problem was not so much the use of different couplers.
11 The problem was that the people responsible for bar
12 fixing and supplying the rebars weren't aware of the
13 fact that there were the Lenton couplers, and therefore
14 the reinforcing bars didn't have the necessary threading
15 at the end.

16 So the core issue is a bar without the correct
17 threading; would that be right?

18 MR CHOW: That's correct. But I would like to at least
19 clarify the position in terms of design, in order to
20 identify, at a later stage, which party has committed
21 fault or not. So I would like to assist, just to
22 clarify what is included in the design and what Leighton
23 is supposed to be aware of at the time of the
24 construction.

25 CHAIRMAN: Yes. Thank you.

26 MR CHOW: If I may refer you to MTR's submission, at

1 bundle DD7, page 10487, please. This is a submission
2 made by the MTRC to the government on 30 November 2015,
3 to which a number of QSPs and quality assurance schemes
4 were attached.

5 Now, both BOSA's couplers and Lenton's couplers were
6 submitted by MTRC under that submission.

7 Now, the first one, if you can go to page 10488,
8 this is the first page of the quality assurance system
9 for Lenton type 2.

10 If we turn over the page, go to the following page,
11 we see at the bottom of the page:

12 "This submission only applicable to the following
13 sizes of steel reinforcement bars in diameter:

14 32mm.

15 25mm.

16 20mm."

17 Then if we go to look at the corresponding QSP,
18 starting at page 10599 -- this is the corresponding QSP.
19 On the following page, 10600, at the bottom of the
20 page -- now, this is in line with what is set out in the
21 quality assurance scheme. Again, Leighton couplers are
22 supposed to be used for diameters 32, 25 and 20.

23 If we go to another quality assurance scheme for
24 BOSA's type II couplers, at page 10652, this is for
25 BOSA's ductility couplers.

26 If we turn over the page to 10653, at the bottom it

1 is stated:

2 "This BD submission shall only refer to SCL contract
3 1111 Hung Hom North Approach Tunnels related works.

4 This submission only applicable to the following
5 sizes of steel reinforcement bars in diameter:

6 40mm."

7 So, according to these various submissions, it is
8 clear that the position is that, as far as the approval
9 is concerned, two types of couplers have been approved
10 to be used under contract 1111. Now, as to which type
11 of couplers that has to be employed at a certain
12 location, it all depends on the diameter of the
13 reinforcing bar at that particular location, as shown in
14 the design drawings.

15 If you go back to the interface, we have looked at
16 joint 1 and joint 3. Joint 1 and joint 3 are two of the
17 three stitch joints --

18 CHAIRMAN: Sorry, if you go back to where?

19 MR CHOW: Yesterday, we talked about issue 1. Issue 1
20 concerns three stitch joints.

21 CHAIRMAN: Yes.

22 MR CHOW: Joint 1 is the joint at the interface at the NSL
23 Tunnel between contract 1111 and 1112. Joint 3 again is
24 at the interface. However, joint 2, the one in between,
25 is actually an internal stitch joint --

26 CHAIRMAN: Internal, yes.

1 MR CHOW: -- of NSL, where we should not have the problem of
2 different types of couplers, because they are all BOSA.

3 So for joint 1 and joint 3, we need to look at the
4 drawings, what size diameter of the rebar were being
5 used under the accepted design.

6 In this connection, I would like to first of all
7 establish the exact location of the interface first.

8 I would like to refer the Commission to the drawing at
9 bundle BB1/484.

10 Sir, this is a drawing that shows the profile along
11 the NSL Tunnel. If we move a little bit to the centre
12 of the drawings -- now, the lower part of the drawing
13 shows the alignment, the elevation, which is
14 a cross-sectional elevation of the tunnel, and in the
15 middle of the drawing we see a vertical dotted line
16 which shows the location of the interface, the interface
17 between contract 1111 and 1112.

18 If we follow the dotted line down to the bottom, we
19 see a figure. This is a chainage. Now, the chainage,
20 for the present purposes, we can take it as --
21 a chainage is a reference point along the alignment of
22 the tunnel.

23 CHAIRMAN: That's what a chainage is, is it?

24 MR CHOW: Yes.

25 CHAIRMAN: I didn't know, sorry.

26 MR CHOW: It's somewhere along the line of the tunnel, we

1 fix a reference point.

2 The relevant reference point here is chainage 100.

3 So, at a certain location from this reference point, we
4 will refer to that at chainage 100 plus a certain length
5 away from this reference point.

6 So if we see the dotted line where the location of
7 the interface is, it shows that the location is at
8 chainage 100+466.289. It's about that point. That is
9 the location of the interface. Then, having determined
10 the location of the interface, we can go and look at the
11 corresponding reinforcement details under the two
12 contracts, to see what sort of diameter of reinforcing
13 bars are being used at that location.

14 If I can then refer you to another drawing, in the
15 same bundle, at page 481. Sir, you will see on this
16 drawing, there are two cross-sections on the upper part
17 of the drawing.

18 Now, the one on the right-hand side, you will see
19 a box structure. This is a cross-section showing the
20 box structure of the NSL Tunnel. The description
21 underneath that section is, "Reinforcement details of
22 double track tunnel expanded section due to stitch joint
23 at NSL uptrack chainage 100+463.789 to chainage
24 100+465.289".

25 So this is a location very close to the interface.
26 It's about 1 metre. So it shows the details of the

1 reinforcement to be provided at that location, and it
2 also shows exactly the reinforcing details that we say
3 are defective.

4 If you look at the cross-section, we see a lot of
5 lines. First of all, we have the darker black line
6 going around the perimeter of the cross-section. The
7 dark black lines show the reinforcement. As you may be
8 aware, the reinforcement runs in two directions. Under
9 the dark black line, we see a lot of dots, the black
10 dots. Now, the black dots represents reinforcement,
11 another layer of reinforcement, running parallel with
12 the alignment of the tunnel. So those black dots are
13 the reinforcement that needs to be connected by
14 couplers.

15 Those reinforcement which run around the perimeter
16 of the box structure are self-contained; they don't need
17 to be connected with the reinforcement from
18 contract 1112. So what we should be focusing on is
19 those black dots.

20 If you look at -- on this section we see a lot of
21 arrows and a lot of figures. Can I just pick one as
22 an example to explain what they are about? For example,
23 if you look at the one right at the top corner, you will
24 see "T16-150-300 links"; do you see that?

25 MR PENNICOTT: Yes.

26 MR CHOW: Right below that, you see there is another

1 description, "T40-150 T1". For that description, the
2 T40, the first T denotes a high-yield reinforcing bar,
3 and the 40 represents the diameter of the bar. The 150
4 actually is the spacing between the bars, and the T1
5 shows the first layer of the top mat.

6 So this is how we represent reinforcement, and this
7 is the way we show to the steel fixers, as to how they
8 should fix the reinforcement.

9 We see T40 -- if we go around the perimeter, we see
10 a number of descriptions "T40" at the spacing of 150.
11 The next one is the one in the middle, on the top, you
12 will see we have another "T40", at the spacing of 150,
13 and then the third one will be at the other end of the
14 corner, on the left-hand corner, "T40". And the arrow
15 that the description points to shows the relevant
16 reinforcement. So you will see all these arrows which
17 show T40 bars refers to the transverse reinforcement
18 going alongside the perimeter of the box structure, and
19 this reinforcement does not have to be connected by
20 couplers.

21 What have to be connected are those black dots. If
22 you look at those black dots, they are T20 -- T32, for
23 example -- if you go back to the top part of the
24 right-hand side, we see, in the middle, "T32-150 EF".
25 The line refers to a cross, and the cross actually
26 refers to the four reinforcements, two on the top and

1 two on the bottom. This is the way we represent
2 reinforcement, reinforcing detail, which basically means
3 that for all the black dots we see, they are T25 bars at
4 150 spacing.

5 COMMISSIONER HANSFORD: T32.

6 MR CHOW: Sorry, T32. We have similar description along the
7 side and the inner wall of the cross-section.

8 What it means is, at the stitch joint, the bar, that
9 needs to be connected by couplers, they are all T32.

10 COMMISSIONER HANSFORD: So what you are telling us, Mr Chow,
11 is all the longitudinal bars are T32s?

12 MR CHOW: That's correct.

13 COMMISSIONER HANSFORD: And you've checked that in joints 2
14 and 3? Sorry, joints 1 and 3.

15 MR CHOW: Joints 1 and 3, that's correct.

16 COMMISSIONER HANSFORD: And they are all T32s?

17 MR CHOW: T32, yes.

18 COMMISSIONER HANSFORD: So, therefore, all of the couplers
19 inserted at the interface, at the stitch joint
20 interface, by contract 1111 will be 32s?

21 MR CHOW: That's correct.

22 COMMISSIONER HANSFORD: And therefore they will be Lentons?

23 MR CHOW: That's correct. This is one of the drawings for
24 contract 1112. In other words, Leighton ought to be
25 aware of that.

26 MR PENNICOTT: 1111.

1 COMMISSIONER HANSFORD: This is 1111, is it not?

2 MR CHOW: No, this is 1112.

3 COMMISSIONER HANSFORD: So how do we know the details are
4 the same the other side of the interface?

5 MR CHOW: We can go to check the corresponding drawings
6 under contract 1111, but as far as Leightons are
7 concerned, to them, this is the kind of diameter that
8 they need to provide.

9 COMMISSIONER HANSFORD: Yes, but if this is the Leighton
10 one, then this is the BOSA -- even though they are the
11 32s, they would be BOSA?

12 MR CHOW: Well, the record that we see set out in the
13 meeting minute of the interface meeting says that for
14 T40, it is BOSA, but for the other bar diameters, it
15 would be Lenton.

16 So, as far as Leightons are concerned, they knew
17 that --

18 COMMISSIONER HANSFORD: No. I don't think that's quite
19 correct. I think what we are hearing is that, at the
20 interface, 1111 will provide Lenton couplers for T32 and
21 below.

22 MR CHOW: Yes.

23 COMMISSIONER HANSFORD: And BOSA couplers for T40, but 1112
24 will provide BOSA for all diameters, and that's not
25 inconsistent, because if you look at the detail, BB91 is
26 the best reference because it shows the stitch joint

1 details; the 1112 reinforcement doesn't actually join
2 the 1111 reinforcement, except through the pink part
3 which is the stitch joint.

4 So it's quite consistent that you would have BOSA
5 couplers in the left-hand side, which is the Leighton
6 contract, and provided they are T32 or below diameter
7 the couplers in the yellow part would be Lentons, and
8 then the interface is made across the pink stitch joint.
9 That would be my reading of this drawing.

10 MR CHOW: Yes. This is also consistent with my reading as
11 well, Prof Hansford.

12 COMMISSIONER HANSFORD: Good.

13 MR CHOW: But on that reading, my understanding is the pink
14 part was to be constructed by Leighton.

15 COMMISSIONER HANSFORD: Correct.

16 MR CHOW: So, in order to connect to the couplers on the
17 right part, Leighton has to prepare appropriately
18 threaded bar, which is a cone-shaped threaded bar --

19 COMMISSIONER HANSFORD: Yes.

20 MR CHOW: -- in order to connect into the Lenton couplers.

21 Now, given that under Leighton's drawing --

22 COMMISSIONER HANSFORD: We agree.

23 MR CHOW: Under Leighton's drawings, it clearly shows
24 a diameter of the bar to be used, and together with what
25 they have heard from the interface meeting, saying that
26 for diameter 32 and below it would be Lenton, then

1 Leighton, as far as the government is concerned, ought
2 to be aware that the cone-shaped threaded bar has to be
3 prepared.

4 COMMISSIONER HANSFORD: Yes. The only question I had,
5 Mr Chow, was the long sections you took us to, which
6 showed us the reinforcement, just now, related to the
7 blue part, and what we haven't seen -- sorry, can we go
8 back to BB91 -- is a long section with reinforcement for
9 the yellow part.

10 MR CHOW: That's correct. The section that I have just
11 shown to the Commission actually covers a chainage from
12 100+463 to 100+465. This covers a range of -- a width
13 of 2 metres. So that is the range, as far as I see,
14 within the pink section.

15 COMMISSIONER HANSFORD: I see.

16 MR CHOW: My instructions are that this cross-section shows
17 the reinforcement layout at the stitch joints. In other
18 words, that is what Leighton has to fix --

19 COMMISSIONER HANSFORD: Okay.

20 MR CHOW: -- to do the stitch joint, and if we check the
21 chainage, it is about right in terms of location.

22 COMMISSIONER HANSFORD: So therefore that would be the same
23 reinforcement in 1112 and 1111?

24 MR CHOW: That's correct. This is my interpretation,
25 Prof Hansford.

26 COMMISSIONER HANSFORD: Right. Subject to checking, that

1 makes sense.

2 MR CHOW: If we then go back to the same drawing, 481, on
3 the left-top corner we see another section. This is
4 joint 3, the cross-section showing a location very close
5 to the interface and this shows a trough structure of
6 the EWL slab.

7 If we look at the details of the reinforcement, they
8 are all T32. So, again, for joint 3, only -- there was
9 no T40 bar being used, and what follows is that the
10 Lenton couplers would have been cast in by the
11 contractor of contract 1111.

12 COMMISSIONER HANSFORD: Yes.

13 MR CHOW: Now, the position is slightly different in the
14 case of the shunt neck joint. We only realised it last
15 night when we went through some of the relevant
16 drawings.

17 If I may then refer you to a drawing showing the
18 alignment of the shunt neck joint, at bundle DD7/10381,
19 please. Sorry, perhaps before that, 10374, please.

20 10374 is a similar layout drawing, showing the
21 location of the interface, and we see that -- now, in
22 the middle of the drawing, we see again a dotted line
23 showing the location of the interface, and if we just
24 follow the line going down and check the corresponding
25 chainage, although we don't have the exact location, but
26 we can tell that it is around chainage 0+31-something.

1 This is the rough location of the interface of the shunt
2 neck joint.

3 Then we can go to look at the corresponding
4 reinforcement detail. The first one, under
5 contract 1111, bundle DD7, page 10381. Sir, you will
6 see there are a number of cross-sections on the
7 drawings. The relevant one is the one at the middle but
8 to the right, which says, "Reinforcement of shunt neck
9 trough HHS chainage 0+291 to chainage 0+312
10 approximately". Do you see that, the one in the middle
11 of the page but to the right?

12 So if we blow up that particular section, we see
13 that all the longitudinal bars are T25, except there is
14 a layer of longitudinal bar on the slab; the top of the
15 slab, the T2, is T40. The middle part is the slab,
16 shows the cross-section of the slab. At the top
17 reinforcement for the slab, we have two layers. First
18 of all, we have the T1 layer, which is the top one,
19 which is transverse reinforcement, T32; but the lower
20 layer, T2, shows the diameter of the bar to be T40.

21 In other words, in the shunt neck joint, the
22 longitudinal bar needs to be connected, a T40 bar.

23 If you then now go to look at the corresponding
24 drawings, under contract 1112, at bundle BB1/538, the
25 cross-section at the bottom of the page, again to the
26 right. This is a cross-section shown almost at the same

1 location. This one is for the length from chainage
2 0+312 to chainage 0+323. The other one that we have
3 just looked at is from +323 to further down the
4 alignment.

5 We see that the top reinforcement, the second layer
6 of the top reinforcement, is T25.

7 Both cross-sections, in a way, stop at chainage
8 0+323 -- no, 312 as the dividing line. If we recall
9 that just now we looked at the layout plan, we know that
10 the location of the interface is somewhere around
11 0+31-something. So the location of the interface should
12 be very likely to be around 0+312.

13 Now, if this is the case, then we see that there is,
14 in a way, mismatch between the reinforcement details
15 under the two different contracts. Under contract 1111,
16 the top layer of the longitudinal bar should be T40,
17 whereas under contract 1112, it shows that it is 25.

18 Sir, you will recall that under the contract,
19 originally, this joint is supposed to be a stitch joint.
20 In other words, Leighton has to first of all connect to
21 the couplers cast in under contract 1111 first, and then
22 at the same time Leighton needs to provide another set
23 of threaded bar connected to its own part of the
24 structure. So that would be BOSA.

25 Even if we have different diameter sizes under two
26 different contracts, that can still be achieved, because

1 on 1112 side Leighton can provide T25 bars, and then
2 these T25 bars can be lapped with the T40 bars from the
3 other side. But subsequently this stitch joint was
4 changed to a construction joint. Again, it is a matter
5 for the technical people to advise the Commission as to
6 how they should go about it, but as far as I'm concerned
7 that can still be achieved. The 40mm diameter bars
8 sticking out from the interface can still be left with
9 T25 bars.

10 I think that is as far as I can go. The purpose of
11 my submission is just to show to the Commission what are
12 the requirements in the contract drawings, and if there
13 is any mismatch, this is the way that we can say there
14 is some kind of mismatch, but technically perhaps it is
15 not a problem at all. It all depends on how the
16 contractor went on to execute the work.

17 Unless the Commission has any question for me on
18 this particular question, then I will move on to provide
19 an update.

20 (Discussion off the record)

21 If you have no questions on this aspect, I will move
22 on --

23 CHAIRMAN: I was just being assured by my professional
24 co-Commissioner that some of my indications that I was
25 lagging behind on the technicalities will be made clear
26 to me over coffee break.

1 MR CHOW: Thank you.

2 CHAIRMAN: That's one of the good things about having two of
3 us sitting. We can enlighten each other in our own
4 respective areas.

5 COMMISSIONER HANSFORD: That seems to be part of my role
6 here.

7 MR CHOW: Thank you. Having said that, at any time,
8 Mr Chairman, if you have any questions, I will try my
9 best to assist.

10 CHAIRMAN: I appreciate that. Thank you.

11 MR CHOW: In that case I will move on to provide an update
12 on progress of the works under the holistic assessment.
13 Sir, you will recall that under the holistic assessment,
14 the works are to be carried out in three stages.

15 CHAIRMAN: Yes.

16 MR CHOW: At the time when we concluded our evidence of the
17 first part of the Inquiry, we were at stage 2, when
18 opening work was being carried out at various locations
19 of the platform slab. These locations were sampled on
20 a statistical basis, and what we knew at that stage was
21 we would have to expose at the minimum 168 coupler
22 assemblies for verification and for measurement for the
23 purpose of statistical analysis.

24 After those had been opened up, we would measure by
25 a non-destructive method the engagement length, and that
26 has been done. At the time when we concluded the first

1 part of the evidence, there was some problem as to the
2 accuracy of the measurements taken up to that stage, and
3 subsequently, upon further effort being put in by the
4 technical personnel, they have revised the method and it
5 has been improved, checked, and we are now satisfied
6 that the final method of measurement used was reliable
7 and all the exposed couplers have been re-measured.

8 The stage 2 investigation was largely completed on
9 29 April, last month. As the position stands, my
10 instruction is that there were altogether 225 samples of
11 coupler connections exposed for examination, and the
12 result of the examination has already been uploaded on
13 to the website of the Highways Department, and
14 I understand that MTRC has also helpfully summarised it
15 and updated it on a continuous basis in its report.

16 Just to give an overall account of the result, out
17 of the 225 samples opened up, 152 of them show
18 an engagement length of 37 millimetres or more, which
19 are measured by our ultrasonic test, and 39 of them show
20 an engagement of less than 37mm. There remain
21 34 samples. They were either -- after they were
22 exposed, they were found to be not connected at all,
23 therefore no measurement can be made. My understanding
24 is it accounts for seven to eight number of them are not
25 connected. As to the remaining 25 or 26 samples, the
26 technicians were not able to measure or to produce

1 a valid reading.

2 What happened is, during this measurement process,
3 the measurements were done by two separate technicians,
4 doing exactly the same thing, and the reading would only
5 be accepted as valid if both of them came up with a very
6 similar measurement. Now, if the two technicians came
7 up with different measurements with a deviation larger
8 than a certain range, then we consider those readings as
9 invalid, and my understanding is, out of these
10 34 samples, a number of them are of that type; two
11 different technicians came up with different figures and
12 we therefore ignore those readings. So this is the
13 position.

14 Going back to the stage 3 structural assessment, the
15 stage 3 structural assessment, according to the agreed
16 holistic proposal, is to be made on the basis of the
17 verification findings in stage 1 and stage 2. So the
18 result of the opening-up and the measurement we have
19 taken would be taken into account.

20 At the moment, the target date for the submission of
21 a final report of stage 3 structural assessment is set
22 on 30 June, ie the end of next month.

23 The government is as keen as MTR, if not more, to
24 resolve the present problem and have the Shatin to
25 Central Link commissioned and put in operation, and for
26 this purpose, to avoid any unnecessary delay in stage 3

1 structural assessment, the government has set up
2 a special taskforce in mid-April. Now, this taskforce
3 is a different one, different than the one that Mr Khaw
4 mentioned yesterday. Mr Khaw mentioned a taskforce set
5 up to deal with the verification proposal, but a further
6 taskforce has been set up in mid-April this year, just
7 to handle the stage 3 structural assessment, and this
8 special taskforce actually comprises the technical staff
9 from the Buildings Department, from the Highways
10 Department, and also from the expert adviser team.

11 This special taskforce holds almost daily meetings
12 with the corresponding technical staff from MTRC, to
13 discuss various matters relevant to the stage 3
14 assessment, in particular the design assumptions, the
15 design parameters. The purpose is to avoid getting into
16 a situation when the final report is produced by MTRC
17 and then the government has to get into a big argument
18 with MTRC on the validity of certain design parameters
19 adopted in the assessment. So what the government did
20 is to set up a taskforce, have continuous dialogue with
21 the technical staff of MTRC, and also the consultants of
22 MTRC, to agree on various design parameters and
23 assumptions.

24 At the moment, almost all the design parameters and
25 assumptions have been agreed, except one, and the one
26 that remains outstanding actually relates to the

1 question of whether, and if so how, the ground support
2 provided by the existing ground to the NSL slab are to
3 be taken into account, because, sir, you will recall
4 from the evidence of the first part of the Inquiry, we
5 were told that actually NSL slab was cast on the ground.
6 Although in terms of design, they were designed to be
7 self-supported, in other words to be supported by the
8 diaphragm wall, but in actual fact, when they were cast,
9 there was ground underneath. So there is some
10 discussion at the moment between the government's
11 technical department and MTRC as to whether one can take
12 into account the support from the ground during this
13 construction stage, in the stage 3 assessment, and
14 hopefully this can be agreed very quickly.

15 Regarding the structural assessment itself, this has
16 been going on in parallel with the discussion between
17 MTRC and the government. According to the agreed
18 timetable between the government and MTRC, MTRC will
19 produce a draft final report by the end of this month.
20 In other words, in a few days' time. There are,
21 however, two matters I would like to spend some time on,
22 which I think would be of particular interest to the
23 Commission. The first one relates to the adequacy of
24 the connection between the east diaphragm wall and the
25 EWL slab. I recall that Mr Chairman at the preliminary
26 meeting actually mentioned it, because Mr Chairman

1 recalled the concern of Prof Au. In the first part of
2 our Inquiry, Prof Au carried out a quick check and
3 expressed concern as to the adequacy of the connection.

4 Sir, you will recall that in the first part of the
5 Inquiry, we have been exploring two different design
6 changes. My learned friend Mr Cheuk labelled it as
7 a first change and a second change. The first change
8 relates to the omission of a U-bar on top of the
9 diaphragm wall and the second change is the change from
10 a coupler connection to through-bar. But to implement
11 the second change, Leighton actually hacked off part of
12 the top of the diaphragm wall and then put in
13 through-bar and then recast the remaining concrete as
14 the second phase.

15 CHAIRMAN: Described occasionally as a monolithic pour.

16 MR CHOW: Exactly. This is what the discussion is about.

17 But you will recall that one of the concerns of Prof Au
18 is because of this operation, we have actually created
19 an additional horizontal joint inside the connection,
20 and Prof Au expressed concern about the adequacy of the
21 joint because of that.

22 At the conclusion of the evidence, upon the
23 invitation of the Commission and upon receipt of the
24 base data from Atkins, Prof Au has carried out a quick
25 check, structural design check, on the basis of the data
26 provided by Atkins, and he has produced a report on

1 1 March 2019.

2 In short, Prof Au opines that there may be potential
3 problems of excessive horizontal shear stress at the
4 additional construction joint we have just mentioned,
5 and also there may be excessive shear stress at some of
6 the vertical critical shear plane close to the exterior
7 surface of the diaphragm wall.

8 So Prof Au maintains the same concern, and in the
9 report he recommended that a more sophisticated analysis
10 or assessment has to be carried out. Now, this more
11 sophisticated assessment has now been taken on board by
12 MTR's consultants.

13 COMMISSIONER HANSFORD: Is this a finite element analysis?

14 MR CHOW: I am not 100 per cent sure, because I was not
15 involved in the discussion.

16 COMMISSIONER HANSFORD: I'm just wondering what a more
17 sophisticated assessment is.

18 MR CHOW: Probably yes, because --

19 COMMISSIONER HANSFORD: I believe it's a finite element
20 analysis.

21 MR CHOW: Because as far as I understand, all these
22 sophisticated computer programs are based on finite
23 element, so inevitably I think the finite element
24 analysis will be involved.

25 The important point is that now Prof Au's concern
26 has been passed on to MTRC's consultants. As far as

1 I understand, there are three consultants involved:
2 Atkins, Arup and AECOM. Prof Au's concern was explained
3 in detail to the consultants, and I understand that the
4 more sophisticated analysis will be done by the
5 consultant and will form part of the stage 3 structural
6 assessment. In other words, by the time when the
7 Commission receives the stage 3 structural assessment
8 final report, then the concerns of Prof Au should have
9 been addressed. We are not in a position to foresee
10 what is the result or whether any remedial work will be
11 required, but what is important that we have to take
12 note is Prof Au's concern has now been taken on board by
13 the consultant and this more sophisticated analysis is
14 being carried out.

15 The second matter, Mr Chairman, you have mentioned
16 at the preliminary meeting, is the test to be performed
17 on partially engaged couplers. There is always
18 a question as to whether there is any contribution from
19 the partially engaged couplers to the strength of the
20 structure, and that was really the main disagreement
21 during the first part of the evidence between the
22 government and MTRC.

23 What happened is -- we have put down in our written
24 opening, saying there is not much progress on this
25 aspect of the disagreement. The government -- as
26 I mentioned earlier, a special taskforce has been set up

1 since mid-April, so the government was aware that MTRC
2 was going to carry out further tests on partially
3 engaged couplers by the end of April, so last month.
4 And the government has received a draft test plan for
5 the partial engagement couplers from MTRC, also in
6 mid-April.

7 In response to that, the government has provided its
8 comments on the draft test plan, and since then, during
9 the almost daily coordination meetings of the special
10 taskforce, between the government and MTRC, the
11 government asked for details of the test results that
12 MTRC apparently has performed at the end of April, and
13 the government expressed to MTRC that if MTRC intended
14 to make use of the test results for the purpose of
15 stage 3 structural assessment, those results have to be
16 disclosed to the government, have to be tabled for
17 discussion, and the requirement for test can be
18 discussed and agreed.

19 My instruction is that until last Saturday,
20 government received nothing from MTRC about that, and
21 meanwhile, the consultant of MTRC has been proceeding
22 with the stage 3 structural assessment on the basis that
23 the partially engaged couplers were not giving any
24 contribution. In other words, the partially engaged
25 couplers were ignored in their structural assessment, up
26 to last Saturday, two days ago.

1 Last Saturday --

2 CHAIRMAN: When you say "partially engaged couplers", you
3 mean less than 35?

4 MR CHOW: Less than 37mm engagement length.

5 So this is what the consultant has been working on
6 during the month of May or before May.

7 But last Saturday night we received, the government
8 received, from MTRC, by email, copies of the test
9 reports, about tests MTRC had performed back in April on
10 couplers with various degrees of partial engagement.
11 The government immediately wrote back to MTRC, seeking
12 their clarification as to their intention with that test
13 report. Meanwhile, the government observed from the
14 test result of this second batch of tests, coupler
15 tests, that the overwhelming majority of the test
16 samples actually failed against the requirement, the code
17 requirement, in relation to permanent elongation, which
18 is not to be in excess of 0.1 millimetre.

19 While the government observed that the new test
20 report shows that most of the samples still failed to
21 comply with the code requirement, but we don't know why
22 MTRC chose to pass on these further tests that had been
23 done almost a month ago to the government, at this
24 stage, two days before we commenced the substantive
25 hearing. So we are yet to hear from MTRC as to what
26 MTRC intends to do. Because, as far as government is

1 concerned, the consultants of MTRC have been proceeding
2 with the stage 3 structural assessment on the assumption
3 that the partially engaged couplers were to be ignored.
4 So perhaps MTRC has a new plan, then this is something
5 that we have to hear from MTRC.

6 COMMISSIONER HANSFORD: Because it must be the case,
7 Mr Chow, mustn't it, that ignoring partially engaged
8 couplers, with engagement less than 37 millimetres, is
9 a very conservative approach?

10 MR CHOW: Prof Hansford, I am not actually in a position to
11 give any opinion, but possibly, yes, if the partially
12 engaged couplers are ignored. But again, from the
13 evidence, there are concerns in relation to cracks, the
14 development of cracks, the deformation, and that is
15 something the experts have no doubt considered as well,
16 which I am not in a position to advise or form any view
17 on.

18 COMMISSIONER HANSFORD: Okay.

19 MR CHOW: So this is something that the MTRC -- if MTRC
20 intends to make use of this test report for the purposes
21 of stage 3, this is something that MTRC has to discuss
22 with the government. Of course the government is open
23 to different ideas, but we are concerned with timing
24 because, according to the agreed timetable, the final
25 report has to be issued by the end of next month, and
26 the draft report is supposed to be ready by the end of

1 this week. So if we start looking into new things, then
2 we have to think about the timetable as well.

3 That is all I can say at the moment. The government
4 is open to discuss, but we have to hear from MTRC on
5 that.

6 CHAIRMAN: All right. Sorry, this is not a criticism. I'm
7 just trying to understand. I appreciate that all tests
8 must have parameters. I would imagine the more
9 sophisticated tests tend to have more sophisticated
10 parameters, but I may be wrong; I'm not an engineer.
11 But would it be then on the basis that a length less
12 than 37 millimetres would be ignored, so that if you've
13 got 37 millimetres, that would be accepted, but
14 36 millimetres --

15 COMMISSIONER HANSFORD: Or 36.9.

16 CHAIRMAN: -- or 36.9 millimetres -- means it's not helping
17 the structural integrity of the structure one bit.

18 I'm not querying it. I accept there must be
19 parameters. It just seems to me, as a complete
20 layperson, that's a very small difference. Is there no
21 gradation, or does it all suddenly stop at
22 37 millimetres and thereafter of no benefit whatsoever
23 to the structural integrity?

24 MR CHOW: Sir, as a layperson, of course the answer is no,
25 there must be some contribution, but at the same time
26 I appreciate that a line has to be drawn somewhere.

1 It's a matter of where to draw that line. And if
2 someone has --

3 CHAIRMAN: Or perhaps several lines can be drawn.

4 MR CHOW: Or several lines.

5 CHAIRMAN: You get decreasing percentages, for example. But
6 again, I keep my ground.

7 MR CHOW: I fully appreciate that.

8 COMMISSIONER HANSFORD: I'm just observing this appears
9 rather conservative.

10 MR CHOW: But this is something that the technical people
11 from the two parties have to put their heads together to
12 work out.

13 CHAIRMAN: And the other thing you mentioned is the
14 elongation tests. Again, I'm not querying it, because
15 no doubt it's going to be discussed, and it's absolutely
16 for government and MTR to decide on what basis they wish
17 to proceed. It's an independent exercise. But there
18 was quite a bit of evidence saying that this particular
19 type of test was actually not relevant, in the
20 circumstances of the building of the structures.

21 I can remember, in my rather primitive way, talking
22 about, in order to get into a government elite commando
23 unit, you may have to be able to swim a mile underwater,
24 but if in fact, having shown that ability, you then have
25 to carry out a raid in the middle of a desert, the
26 swimming a mile underwater is not really of great

1 relevance. Perhaps the ability to run up rocky
2 hillsides is. Do you see the point?

3 MR CHOW: Yes.

4 CHAIRMAN: So one wonders, to some degree, about the
5 appropriateness of particular tests for the particular
6 circumstances. Again, I just mention that. That's all.
7 I don't query it. I just remember that being raised.

8 MR CHOW: Yes. We take note of that. As I mentioned
9 earlier, the government actually welcomes further
10 discussion. That's why, during the taskforce meetings,
11 we have been asking MTRC about the test result and
12 whether MTRC intends to make use of the test results,
13 and at the moment we are concerned with the timing only.
14 But, having said that, my instructions are that the
15 latest test plan that we received yesterday is now being
16 considered by the government.

17 I also mentioned that an earlier version of the test
18 plan has been commented by the government, and we are
19 now looking at the revised test plan to see whether our
20 comments have been fully addressed.

21 These new documents only came in on Saturday night
22 and I would expect that the government will act
23 immediately and look at the details, then we will go
24 back to MTRC.

25 But first of all we need to have an indication from
26 MTRC as to what is their intention with the test results

1 and what they plan to do. Dialogue is very important
2 and that's the reason why a taskforce is set up and
3 that's the reason why daily meetings were held, to
4 facilitate and to speed up the stage 3 structural
5 analysis.

6 The fact is that we are a few days away from a draft
7 report, having to produce, and a little bit more than
8 a month before the final report has to be submitted to
9 the Commission, and of course the government is willing
10 to work closely with the MTRC to achieve that target,
11 but it takes two to cooperate.

12 CHAIRMAN: Yes. Thank you very much.

13 MR CHOW: Sir, I think that is all I intended to say by way
14 of an update. Unless, sir, you have any questions for
15 me on that, this is my submission.

16 MR PENNICOTT: Sir, before we go on -- I think it's Mr Shieh
17 next -- can I just make a couple of observations?

18 As we all know, we are here for this hearing to
19 listen to the opening submissions and then the evidence
20 in relation to the extended part of the Inquiry. Whilst
21 I have no problem with Mr Chow giving the Commission
22 an update, as he has done over the last half an hour or
23 so, on what's happening in relation to the holistic
24 proposal, Mr Chow having done so and raised the sorts of
25 points that he has, no doubt the MTRC are going to want
26 to respond in some fashion, which of course they are

1 perfectly entitled to do.

2 My concern is that we are working under a pretty
3 tight timetable, with a lot of witnesses coming, with
4 a lot of growing issues about availability of witnesses,
5 and it does, with respect, seem to me that if the
6 government and the MTRC wish to discuss with the
7 Commission matters not directly connected with the
8 extended part of the Inquiry, then an indication should
9 be given to the Commission, either through me or through
10 those instructing me, and we can perhaps find time, half
11 an hour or an hour, at the end of the day, between 5 and
12 6 o'clock, or whatever it might be, to listen to that
13 material.

14 But we cannot, in my respectful submission, have too
15 much time taken away from us in relation to what we are
16 supposed to be dealing with. It's not a criticism of
17 Mr Chow, because I accept entirely that the Commission
18 does need to be updated, but I just think we need to
19 bear that in mind, if I may say so.

20 CHAIRMAN: All right. Thank you.

21 Good.

22 MR PENNICOTT: So it's Mr Shieh, I think.

23 MR SHIEH: Yes, I am next in line. I hope I can be forgiven
24 for still being seated when I address the Commission.
25 I can start now or I can start after the mid-morning
26 break, if the Commission --

1 CHAIRMAN: Again, these are your submissions and we're happy
2 to go with how you would best like to proceed.

3 MR SHIEH: I would wish to proceed, if it suits the
4 Commission.

5 CHAIRMAN: Good. Thank you.

6 Opening submissions by MR SHIEH

7 MR SHIEH: The Commission will have read our written
8 opening. I don't propose to go through them. I propose
9 to make five points on five topics.

10 First, issues of connection have been identified or
11 discovered in the stitch joints and at the shunt neck
12 joint. One of the issues or one contributing factor to
13 the issues of connection was what has been called the
14 material mismatch or the shape mismatch between BOSA
15 rebars and Lenton couplers on the interface of 1111 and
16 1112.

17 As Leighton's witness statement acknowledged, there
18 had been issues of communication internally, within
19 Leighton, where personnel who attended interface
20 meetings were aware of the possible use of Lenton
21 couplers but had not communicated that to the
22 engineering staff. We have squarely acknowledged that.
23 And during the inspection process, opportunities of
24 spotting any issues of connection had been missed,
25 during routine inspection and hold-point inspection.

26 So that is the shape of the evidence broadly in

1 relation to that aspect of the issues concerning the
2 interface.

3 There are other possible causes or reasons
4 identified in the evidence for difficulty or
5 impossibility of fixing rebars into couplers. I name,
6 by way of example, some couplers are said to have been
7 not completely hacked off from concrete, so that the
8 couplers were not fully exposed. That's one cause which
9 has been mentioned in the evidence. Another cause of
10 the difficulty or impossibility of fixing the rebar was
11 what has been called the size mismatch, because apart
12 from the shape mismatch we have seen some evidence in
13 relation to a size mismatch, in the sense that the bars
14 were too thin or too narrow for the couplers. I believe
15 that related to the shunt neck joint.

16 There are also suggestions that there might have
17 been couplers which were damaged, which therefore made
18 connection difficult or impossible.

19 Now, evidence on those aspects is, I would
20 acknowledge, a little bit murky. From Leighton's
21 perspective, Leighton witnesses have explained and
22 testified in their witness statements, as far as they
23 are concerned, they are not aware of any issues or
24 difficulties over connection during the construction
25 process. But of course, as the matter goes on, we would
26 continue to explore that with our witnesses, and no

1 doubt these would be explored with them when they are in
2 the box for cross-examination.

3 But if we were to stand back, these difficulties or
4 impossibility of fixing the rebar, whether it is because
5 of the shape mismatch or size mismatch, in our
6 submission, were not the reason for the actual
7 inadequate connection or non-connection. The reason for
8 the actual non-connection or inadequate connection, in
9 our submission, was the act or omission of the rebar
10 fixers, that is Wing & Kwong, in actually doing the
11 physical work. That, in our submission, was the cause
12 for the issue.

13 Now, Wing & Kwong obviously has its own version of
14 events which we have heard from Mr Tsoi, and the
15 Commission will know that we have a classic case of
16 a collision in the witnesses' oral testimony, on which
17 I prefer to say little because these are obviously
18 matters which will be tested rather severely in
19 cross-examination, but suffice it to say, in terms of
20 what was actually said or not said, or instructed or
21 reported during the actual fixing process, it really is
22 a matter of clash of oral testimony.

23 The reasons, the different reasons, as to why there
24 were these impossibilities, were useful by way of
25 background, and if one were to attribute any earlier
26 responsibility, the Commission may well wish to look at

1 that, but the immediate reason for non-connection or
2 inadequate connection was Wing & Kwong's act or omission
3 in not fixing.

4 That is my observation on the first point, namely
5 the issues concerning non-connection or inadequate
6 connection.

7 The next big topic I address is what's been called
8 issue 3, issues concerning RISC forms. It has been
9 loosely called, in some quarters, "missing RISC forms".
10 I prefer to call that "outstanding RISC forms" because
11 of a subtle difference: because if one calls someone
12 missing, a missing person, you presuppose a person
13 existed in the first place before he can be made
14 missing, with a rather sinister connotation that he has
15 been somehow destructed. On Leighton's evidence, the
16 RISC forms which cannot be found were not missing, they
17 were outstanding, for the simple reason, as frankly
18 acknowledged by Leighton's witness testimony, the
19 relevant engineering staff were too overwhelmed and busy
20 with their workload.

21 One can make submissions as to whether that's good
22 enough or not good enough as a matter of management, but
23 in our submission the absence of RISC forms does not
24 mean that, as a matter of primary fact, the requisite
25 inspection has not taken place, or that the requisite
26 inspection and permission has not in fact been given

1 before the pouring took place. There is evidence both
2 from Leighton and from MTRC as to, as a matter of fact,
3 the inspection and permission-seeking process that had
4 been gone through when the relevant hold points were
5 reached. Again, that would be a matter of primary
6 witness testimony that the Commission would have to
7 consider.

8 So that is what I have to say in respect of the
9 second big point, the question about outstanding RISC
10 forms.

11 The third big point relates to material testing.
12 The Commission will be aware that all the rebars used
13 on site would have had test certificates issued by their
14 manufacturers. So it's not as if there were no quality
15 checks on the rebars delivered to site.

16 What happens is that additional testing in Hong Kong
17 was supposed to be done by sample on the rebars
18 delivered on site by a HOKLAS accredited laboratory. On
19 Leighton's calculation or reckoning, about 7 per cent of
20 the rebars delivered to site were not so tested by
21 sample. In our submission, it has no bearing on safety
22 because, first of all, as I said, this is not to say
23 that the rebars have not already been tested by the
24 manufacturers, as evidenced by their relevant test
25 certificates. Secondly, Leighton will be putting
26 forward evidence of an expert which hopefully should

1 assist the Commission in viewing the significance or the
2 lack of significance of the testing of this 7 per cent
3 of rebars in the overall scheme of things. But, as
4 directed by the Commission when the time comes, when the
5 report is ready, we will put forward the report in the
6 usual way to seek leave, but all I need to say now is,
7 yes, Leighton has in mind adducing expert evidence on
8 that.

9 So that is my address on the third big topic,
10 material testing.

11 On the fourth topic, that is the alleged design
12 change, the Commission is aware that there is this
13 question about couplers versus lapping. The Commission
14 will remember, or it might have been so long ago that
15 one might have forgotten, the evidence, there is
16 technical evidence, that in the present context couplers
17 and lappings are interchangeable. Certainly there is no
18 suggestion, in terms of the evidence that we have been
19 able to see for the purpose of part 2 of the Inquiry,
20 that somehow, as a matter of principle, one is superior
21 to the other. And the approved drawings and the
22 approved designs, they did not stipulate precisely
23 whether or not couplers or lappings are to be used.

24 So it is Leighton's submission that it really boils
25 down to a matter of judgment whether to use one or the
26 other, so to have used couplers instead of lap is really

1 a matter of detail, a matter of judgment, which in our
2 submission would not have impacted on safety and would
3 not have required consultation or approval by the
4 Buildings Department. So that is our position on the
5 fourth big point.

6 On the fifth point, that is the applicability of
7 QSP, the Commission would have read our submission, and
8 the government classified our stance as being a re-run
9 of the points that we had put forward before the
10 Commission during part 1.

11 Now, I have a few observations to make in that
12 regard. First, as we read it, the Commission had not
13 rejected, as a matter of principle, the submission that
14 we had made in part 1, namely the requirement for QSP
15 depended upon whether or not there is a requirement for
16 ductility. Secondly, the Commission, in part 1,
17 attached some weight on the fact that Leighton seem to
18 have thought or acknowledged within itself that QSP is
19 applicable.

20 Now, we would wish to urge upon the Commission, at
21 this part 2 hearing, that there is a difference between,
22 on the one hand, a party thinking to itself that it was
23 subject to a higher or more onerous requirement, which
24 may be more than is necessary under the regulatory
25 regime. There's a difference between this, on the one
26 hand, and, two, a party really being under a regulatory

1 requirement to adhere to a higher threshold. If it is
2 merely the former, then the fact that a party has failed
3 to meet its internally imposed higher threshold -- it
4 may be a matter of failing to meet that party's own high
5 standard, but it does not mean that it had not acted
6 within the regulatory framework, according to the
7 rule -- but if, as a matter of regulatory regime, there
8 is indeed a requirement, then of course that party had
9 to act in accordance with it.

10 It is a matter, in our submission, of some
11 fundamental importance in public administration as to
12 the applicability of a certain regime that if it is
13 regarded as a re-run, then in our submission so be it.
14 The Commission's view taken at the interim report is, in
15 our submission, only an interim one, and we hope, at
16 this stage too, we would be able to persuade the
17 Commission to come to a firmer view as to the
18 in-principle applicability of the higher threshold QSP
19 to the facts of this case.

20 We note from the government's submission, and to
21 a certain extent the Commission's submission, that they
22 do not seem to be taking the position that simply
23 because a party had somehow thought that it needed to
24 adhere to a QSP or it had prepared a QSP, then
25 therefore, as a matter of regulatory regime, it had to
26 be subject to a QSP.

1 For example, the government seems to be taking the
2 view that the line may be drawn at whether or not
3 ductile couplers were in fact used. We take issue with
4 that. We say the question turns on whether there is
5 a ductility requirement. But the point I make is that
6 even the government seem to accept that the requirement
7 of QSP hinges upon satisfaction of some prerequisite, as
8 a matter of regulatory regime, rather than whether or
9 not a party itself, for whatever reason, had prepared
10 a QSP. I hope the distinction is adequately drawn, but
11 if not then we hope to be able to develop that by way of
12 closing submissions.

13 We will be obviously looking at the plans again to
14 see whether or not, as a matter of proper reading, they
15 impose a requirement of ductile couplers. The
16 Commission will recall that there is a difference
17 between being subject to a requirement to use ductile
18 couplers on the one hand and on the other hand not
19 subject to such a requirement but it so happened that
20 a party had, as a matter of fact, used ductile couplers.
21 These are matters of detailed submission. But since the
22 Commission has asked for assistance, I would simply wish
23 to outline the stance taken by Leighton in this part 2.
24 If it appears to be a re-run, so be it. We are seeking
25 to persuade the Commission to consider our submissions
26 in greater detail.

1 CHAIRMAN: It's an interim report that exists, it's not
2 a final report, so obviously we are open to submissions
3 of that kind. How we accept the submissions is another
4 matter, but we are open to these submissions.

5 MR SHIEH: We are very grateful.

6 So these are the five big topics that I wish to
7 address the Commission on by way of opening address.

8 CHAIRMAN: Good. Thank you.

9 Then who is going to be next?

10 MR BOULDING: I am next, sir.

11 CHAIRMAN: Mr Boulding, good. How long for coffee?

12 MR PENNICOTT: 15 minutes.

13 CHAIRMAN: 15 minutes. Thank you.

14 (11.20 am)

15 (A short adjournment)

16 (11.40 am)

17 Opening submissions by MR BOULDING

18 MR BOULDING: Good morning, Chairman, good morning,
19 Professor, may it please you.

20 This is the MTR opening, and you will not be
21 surprised to hear that I do not intend to repeat my
22 written opening. What I want to do is to emphasise what
23 I regard as certain important points in that opening,
24 and of course to deal with one or two points arising
25 from my learned friend's opening.

26 I ought to say immediately that, having listened to

1 Mr Chow's opening this morning and his update, I am not
2 in a position to say whether or not that is correct, but
3 you will not be surprised to hear that those instructing
4 me are considering the transcript now with a view to
5 giving me instructions on that.

6 The one thing I do agree is that we shouldn't lose
7 any time dealing with that matter in the ordinary
8 sitting hours, and as Mr Pennicott suggests, to the
9 extent we need to trouble you on that, it ought to be
10 outside the sitting hours, providing that's convenient
11 to you.

12 CHAIRMAN: Yes, certainly.

13 MR PENNICOTT: Sir, can I just say on that point, there was
14 an additional point I should have made earlier.

15 Of course there are three involved parties who are not
16 here, who may have an interest in that aspect of the
17 discussion. Of course we can, as we will, as a matter
18 of courtesy, inform those three involved parties who are
19 not here that there has been some discussion and they
20 may wish to read the transcript, but I also bear in mind
21 the fact that we don't have everybody here who may be
22 interested in the discussion.

23 CHAIRMAN: Thank you.

24 MR BOULDING: That's an important observation.

25 Notwithstanding what I've said already, I'm going to
26 concentrate on the following three issues, in respect of

1 the North Approach Tunnel, the South Approach Tunnel,
2 and the Hung Hom Stabling Sidings. First of all, we
3 have issue 1, and that of course involves the three
4 defective stitch joints at the North Approach Tunnel.
5 Two of these joints are located at the North South Line
6 Tunnel level, and one is located at the East West Line
7 Tunnel level. The latter stitch joint is known as
8 joint 3, that was Mr Pennicott's references, and the two
9 other joints, located at the North South Line Tunnel
10 level, are joints 1 and 2.

11 Turning to the location of joint 3, its specific
12 location is at the interface between the East West Line
13 bay 5 under contract 1112 and the East West Line Tunnel
14 structures under contract 1111.

15 What about the two stitch joints in the North South
16 Line Tunnel? Well, joint 1 is located at the interface
17 between North South Line bay 6/7 under contract 1112 and
18 the North South Line Tunnel structures under
19 contract 1111, and joint 2 -- again using Mr Pennicott's
20 numbers -- is located at the interface between
21 contract 1112 between the North South Line bay 5 and
22 North South Line bay 6/7.

23 Now, it's not disputed that these three stitch
24 joints were all constructed by Leighton and its
25 following sub-contractors: firstly, Wing & Kwong Steel
26 Engineering, they carried out the rebar cutting, the

1 bending and fixing; and secondly, Hills Construction
2 Ltd, who carried out the formwork and concreting.
3 That's issue 1.

4 Issue 2, in summary, concerns non-compliance issues
5 at the North Approach Tunnel shunt neck, and then
6 issue 3, two matters essentially, the alleged lack of
7 inspection and supervisory records, ie the RISC forms,
8 that's the first element of issue 3; and the second one
9 is the alleged deviations at the North Approach Tunnel,
10 the South Approach Tunnel and the Hung Hom Stabling
11 Sidings.

12 The Commission of Inquiry has already been educated
13 as to the sort of organisation MTR is, its roles and
14 responsibilities under the entrustment agreement, and
15 the various project management systems it has in place.
16 That all occurred in part 1 of the Commission of
17 Inquiry, and you will not be surprised to hear that I'm
18 not going to go back over old ground there.

19 What I do want to do, though, is to concentrate on
20 new factual matters which are relevant to issues 1 to 3
21 inclusive in this extended Commission of Inquiry. In
22 doing so, some points have already been covered in
23 varying degrees of detail by my learned friends, but
24 where they are important points they do bear repetition.

25 First of all, I would like to deal with the
26 construction of the North Approach Tunnel. The North

1 Approach Tunnel consists of three parts. Firstly, the
2 North South Line Tunnel, and that we've heard is
3 a twin-boxed underground tunnel. Secondly, the East
4 West Line Tunnel, and that by contrast is an open
5 trough, aboveground tunnel. And finally, the third
6 element, the shunt neck, and we know that that connects
7 the East West Line to the Hung Hom Stabling Sidings.

8 Not surprisingly -- and you've heard this already --
9 the construction of these structures required
10 collaboration between Leighton, under contract 1112, and
11 the Gammon-Kaden joint venture under contract 1111.
12 Now, as touched upon already, you will know that the
13 purpose of a stitch joint is to minimise the potential
14 for stress or pressure at a joint where there is
15 a possibility of different degrees of settlement or
16 movement.

17 For example, that could occur where concrete
18 structures which are on either side of a joint and which
19 are connected were built on different foundations, as in
20 the case of joint 2. Alternatively, where one of the
21 two concrete structures which are to be joined was
22 constructed well in advance of the other, as was the
23 case in joint 3 and joint 1.

24 Now, it bears emphasis in this context, that the
25 North South Line bay 5 tunnel structures were supported
26 by socket H-piles, whereas the North South Line bay 6/7

1 structures were at grade. Now, as for joint 3 and
2 joint 1, the interfacing tunnel structures were all
3 built at grade, but the tunnel structures under
4 contract 1111 were constructed well ahead of the tunnel
5 structures under contract 1112.

6 What about the connection details and the interface
7 requirements for these stitch joints? These are set
8 out, conveniently, in appendix Z2 to the Particular
9 Specification for contract 1112. For the reference,
10 that's BB1/420 to 432. But there are also a number of
11 relevant working drawings. I don't intend you to go to
12 those, but I can tell you that the matter is spoken to
13 in some detail by MTR's Mr Michael Fu, in particular in
14 paragraph 14 of his statement. That's page BB/70.

15 In terms of understanding the defects in the three
16 stitch joints, it is important, in our submission, to
17 note various points. First of all, for the
18 contract 1111 tunnel structures, the GKJV used Lenton
19 couplers which, as we've heard, was based on
20 a taper-threaded splicing system, requiring, not
21 surprisingly, taper-threaded rebars.

22 For the contract 1112 tunnel structures, Leighton
23 used BOSA couplers, as in the construction of the
24 Hung Hom Station box structure, which required the use
25 of cylindrically threaded rebars. Now, the practical
26 consequence of this was at the 1111/1112 stitch joints,

1 which of course are Mr Pennicott's joints 1 and 2. That
2 consisted of an interface between the Lenton couplers
3 and the threaded rebars which were required for such
4 couplers and the BOSA couplers, and of course the
5 threaded rebars which were required to fit into those
6 couplers.

7 What about the construction sequence? I think this
8 was something touched upon by Mr Pennicott yesterday.
9 Using the 1111/1112 North South Line, that's joint 1, as
10 an example, the construction sequence was as follows.
11 First of all, GKJV constructed the contract 1111 North
12 South Line Tunnel structures with Lenton couplers fixed
13 at the end of a structure. Then Leighton constructed
14 the contract 1112 North South Line Tunnel structures
15 with BOSA couplers fixed at the end of a structure.

16 Both structures required a collar on the exterior
17 with an external waterproof membrane and, in addition,
18 a waterstop. Moreover, what's termed an Omega seal had
19 to be installed at the inner intersection of the two
20 collars, and this was also intended to prevent leakage.

21 What happened then is that the stitch joint would be
22 constructed by Leighton and its sub-contractors after
23 the differential movements of the two connecting
24 structures had stabilised. There's a note to that
25 effect on working drawing 1112/W/000/ATK/C11/101A,
26 conveniently found in the bundle at BB/433.

1 I point out that hydrophilic strips had to be
2 installed on the internal surface of the connecting
3 structures to ensure the necessary waterproofing
4 qualities.

5 As you've heard, to construct the stitch joint,
6 Leighton had to expose the Lenton couplers fixed at the
7 end of the contract 1111 North South Line Tunnel
8 structures for its sub-contractor, Wing & Kwong, to
9 install starter bars. What happened then is that
10 Leighton would expose the BOSA couplers fixed at the end
11 of the contract 1112 North South Line Tunnel structures,
12 again for Wing & Kwong to install the starter bars.
13 Then, finally, the contract 1111 rebars would be lapped
14 with the contract 1112 rebars.

15 A question arose, I think yesterday, as to the
16 diameter of the rebars used at the interface, and on our
17 reading of the evidence, for joints 1 and 3, T40 rebars
18 were used for the BOSA couplers, whereas the Lenton
19 couplers were used for rebars under 40 millimetres
20 nominal bar diameter.

21 In that regard, I am quoting, in the first instance,
22 from paragraph 29 of the fifth statement of Leighton's
23 Mr Karl Speed. That's CC1/59. I also have in mind
24 paragraph 27 of the second statement of BD's Mr Lok
25 Pui Fai. That's DD/10279. He actually refers to T20
26 and T32 rebars.

1 I was a little bit surprised this morning to hear
2 what Mr Chow had to say, because it appeared to us that
3 he was seeking to depart from that evidence. We will
4 simply have to see how that develops in due course. But
5 in any event, this rebar lapping had to be done for the
6 connection of the base slabs, the roof slabs, the
7 external walls and finally the dividing walls, and
8 of course after all that the concrete would be poured by
9 Leighton's relevant sub-contractor, Hills Construction
10 Ltd.

11 Now, this construction sequence, which I have given
12 you as an example, similarly applied to joint 3. That's
13 the contract 1111/1112 East West Line stitch joint.
14 Now, the only difference is that there were no roof
15 slabs or dividing walls to connect. This of course was
16 due to the fact that it was indeed an open-trough tunnel
17 structure.

18 As for joint 2, again, the construction sequence,
19 which I've described in a little bit of detail, applied
20 to joint 2, except in this case Leightons were
21 responsible for constructing both sides of the joint
22 under contract 1112 using, as I've told you already,
23 BOSA couplers.

24 That's the three stitch joints, but we also know
25 that there was a construction joint located at the shunt
26 neck, at the interface between shunt neck bay 3 under

1 contract 1112 and the shunt neck structures under
2 contract 1111.

3 Now, there are two or three points to note on this.
4 This joint was originally designed to be a stitch joint,
5 and we can look at the working drawings in due course at
6 pages BB/435 and BB/436. No need to turn them up at the
7 moment. But in the event, this stitch joint, the
8 original design, was unnecessary, because the
9 interfacing structures under contract 1111 and
10 contract 1112 were all founded on piles, and the
11 consequence of this was that they were not subject to
12 any soil overburden pressure. This meant that
13 a construction joint was sufficient.

14 Now, as a result of this, and as one would expect,
15 MTR confirmed to GKJV that the joint would be
16 constructed as a construction joint. If you want
17 a reference for that, it's paragraph 3.6 of the report
18 entitled, "Shunt neck connection report at 1111/1112
19 interface of NAT structure contract 1112". That was
20 dated 26 October 2018 and can be found at
21 pages DD1/38.64 to 38.65.

22 But that wasn't the end of the matter, because such
23 fact was also confirmed to Leightons when an email from
24 MTR's Mr Louis Lam, who was a senior design management
25 engineer, sent an email dated 25 November 2015; that's
26 CC6/3355-3356. That was in fact forwarded, as we can

1 see if we looked it up, to the GKJV, who sent it on to
2 Leightons.

3 In addition, that a construction joint was not
4 a stitch joint -- that a construction joint and not
5 a stitch joint was required was reiterated in the
6 response to Leighton's RFI, request for information,
7 number 1112-RFI-LCA-CS-001510 -- that's CC6/3333-3341 --
8 which was raised in May 2016 and concerned a working
9 drawing which showed the contracts 1111/1112 East West
10 Line stitch joint -- that's joint 3 -- and the shunt
11 neck, and in that response the MTR made it palpably
12 obvious that there would be no stitch joint at the shunt
13 neck except at the interface with 1111.

14 So what they were saying, in response to that RFI,
15 is that a stitch joint was still required for contracts
16 1111/1112 East West Line stitch joint -- that's
17 joint 3 -- but not for the shunt neck. If that wasn't
18 clear enough already, this is helpfully acknowledged by
19 Leighton's Mr Karl Speed in paragraphs 61 to 62 of his
20 fifth witness statement. That's CC1/66.

21 Now, as with the contracts 1111/1112 stitch joints,
22 that's joints 1 and 3, GKJV used Lenton couplers for the
23 contract 1111 shunt neck structures. This had the
24 following consequences. Firstly, the contracts
25 1111/1112 shunt neck construction joint also consisted
26 of an interface, and at this interface Leighton was

1 required to screw Lenton threaded rebars into the Lenton
2 couplers fixed by GKJV at the contract 1111 shunt neck
3 structures. That's a matter you have heard something
4 about already.

5 Now, what about the timing of the construction?
6 This is helpfully dealt with at paragraph 1.7 of
7 a report entitled, "Report on defective works identified
8 at tunnel stitch joints", dated 26 March 2018. That's
9 page AA1/57. First of all, the joint 3, that's the
10 shunt neck construction joint and the contracts
11 1111/1112 East West Line stitch joint, was constructed
12 from around January to March 2017.

13 The contracts 1112/1112 North South Line stitch
14 joint -- that's joint 1 -- was constructed from around
15 May to September 2017.

16 Finally, the contracts 1111/1112 North South Line
17 stitch joint -- Mr Pennicott's joint 1 -- was
18 constructed from around July to August 2017.

19 In this context, it should be pointed out that
20 a more detailed North Approach Tunnel pour summary has
21 indeed been provided to the Commission of Inquiry.
22 That's BB9/6363.

23 So what about the South Approach Tunnel then? Well,
24 the South Approach Tunnel was also constructed by
25 Leighton and its sub-contractors, but in this instance
26 the sub-contractors were Fang Sheung Construction

1 Company; they carried out rebar cutting, bending and
2 fixing -- I understand we are going to hear from their
3 relevant witness later today -- and China Technology
4 Corporation Ltd, formwork and concreting; they are well
5 known to you because they played a large part in part 1
6 of the Commission of Inquiry.

7 Now, these construction works were carried out from
8 around November 2015 to February 2017, quite a long
9 period, and these dates, these construction dates, are
10 evidenced by the South Approach Tunnel pour summary
11 which has also been provided to the Commission of
12 Inquiry. That's BB13/8816.

13 Now, what did the South Approach Tunnel consist of?
14 There were essentially three elements. Firstly, the
15 East West Line -- which as I've said is an open-trough
16 structure -- secondly, what are referred to as the
17 launching and retrieval tracks, and these connect the
18 East West Line with the Hung Hom Stabling Sidings; and
19 finally, the North South Line which, as I've said, is
20 a box-section structure.

21 I ought to emphasise that certainly at this time MTR
22 is not aware of any structural safety issues concerning
23 the South Approach Tunnel.

24 Finally, I move on to the construction of the
25 Hung Hom Stabling Sidings. These works were carried out
26 by Leightons and its various sub-contractors from around

1 December 2014 to May 2017. As you will have noted on
2 your view, the stabling sidings cover a large
3 geographical area, and not least because of that fact,
4 MTR is still in the process of preparing the Hung Hom
5 Stabling Sidings pour summary, but you will get that as
6 soon as it's been prepared.

7 As you probably saw, this stabling sidings consists
8 of essentially seven elements of work. Firstly, the
9 underpinning works; secondly, stabling siding tracks;
10 thirdly, what's referred to as the North Fan Area, which
11 connects the siding tracks with the East West Line
12 mainline in the North Approach Tunnel; fourthly, two
13 launching and retrieval tracks -- I've just told you
14 what they are for; fifthly, eight accommodation blocks,
15 I'm sure you were shown those if you had the same site
16 view as I had; two underpasses between the stabling
17 sidings; and lastly what's referred to as the emergency
18 vehicular access.

19 Now, MTR's Kit Chan's witness statement -- see in
20 particular paragraph 16; reference, that's BB8/5190 to
21 5191 -- he helpfully explains that the steps and
22 procedures for the construction of these key structures
23 within the stabling sidings areas are set out, as one
24 might expect, firstly in the method statements and
25 secondly in what are referred to as inspection and test
26 plans, which Mr Kit Chan helpfully summarises.

1 At this time, I'm happy to tell you that there is no
2 issue concerning the structural safety of the Hung Hom
3 Stabling Sidings, certainly that MTR is aware of anyway.

4 Now I'd like to tell you a little bit about MTR's
5 site surveillance and inspection process, and of course
6 in due course there will be detailed evidence on this,
7 but for the time being I'd like to point out that MTR's
8 construction engineers and inspectors of works carried
9 out, firstly, routine site surveillance. That's what is
10 referred to, and that's in accordance with
11 paragraph 5.7.1 of both versions A5 and A6 of PIMS,
12 a document which I'm sure you are still familiar with as
13 a result of the abundance of evidence we had on it
14 during the part 1 hearing.

15 Secondly, there are what is called hold-point
16 inspections, in accordance with the inspection and test
17 plans that I've already referred to. This is something
18 that Kit Chan speaks to.

19 Now, this site surveillance and the hold-point
20 inspections were carried out in respect of the
21 construction works at the North Approach Tunnel, the
22 South Approach Tunnel, and of course the Hung Hom
23 Stabling Sidings, and there are indeed lists of current
24 and former MTR officers involved in the checking,
25 inspecting and testing of rebars and couplers for each
26 of those structures. That's at BB3/1796. I shan't

1 trouble you with that at the moment.

2 I would like to say just a little bit more about
3 both elements of this. Firstly, routine site
4 surveillance. This was the primary responsibility of
5 the MTR inspectors of works team, and the daily
6 surveillance involved monitoring the day-to-day site
7 work of both Leightons and its sub-contractors.
8 Against, Mr Kit Chan's evidence is in point, as indeed,
9 in this instance, is the evidence of MTR's Mr Fu Yin
10 Chit. The references respectively to those witness
11 statements are BB8/5191 and 5194, and BB8/5218-5219.
12 They both explain that the daily site surveillance
13 typically covered, firstly, the general works being
14 constructed/installed; secondly, the general progress of
15 site works; thirdly, general site management; and
16 finally and importantly, as you've heard from a number
17 of MTR witnesses in the past, safety. And the relevant
18 inspector of works -- he's a gentleman called Tony Tang,
19 and you will hear from him in due course -- explains
20 that if during the surveillance he observed any issue
21 relating to the spacing or the size of the rebars being
22 fixed, or the coupler splicing assemblies, he would
23 immediately raise it with the workers on site and,
24 moreover, report the matter to MTR's senior inspector of
25 works and/or the MTR construction engineers.

26 It bears emphasis that the MTR construction

1 engineering team also conducted site surveillance by
2 means of what I'll refer to as regular site walks.
3 Again, that evidence comes in the form of Mr Kit Chan's
4 statement and Mr Fu Yin Kit's statement, BB8/5191 and
5 BB8/5218-5219 again. They also say, you will not be
6 surprised to hear, I'm sure, that they would raise the
7 matter with Leighton if they observed any issues; for
8 example, with the installation of couplers.

9 In this regard, Mr Chris Chan of MTR's evidence is
10 in point -- that's BB1/116 -- as is a Mr Sebastian Kong
11 who you'll hear from in due course; he was a graduate
12 engineer, a very bright chap -- BB8/5244-5246.

13 But it didn't stop there because, in addition, MTR
14 staff also made ad hoc visits at Leighton's request to
15 resolve specific site issues. Examples would be safety,
16 utilities or operations. And they also made site visits
17 for a specific purpose and at a specific location, again
18 at Leighton's request. And MTR's Chris Chan deals with
19 this in a little bit of detail at BB1/116.

20 MTR takes this opportunity to emphasise, as indeed
21 it did at the last hearing, that it was not its
22 responsibility to conduct any man-marking or, moreover,
23 continuous supervision over the rebar fixers when they
24 were conducting their works. I submit that the project
25 manager's expert opinion, that MTR was not expected to
26 conduct any man-marking during the East West Line/North

1 South Line slab works -- that's paragraphs 26 to 27 of
2 their joint statement; ER1/9/T-4 -- is equally
3 applicable to the North Approach Tunnel, the South
4 Approach Tunnel, and the Hung Hom stabling siding works.

5 Now, that's site surveyors, but what about
6 hold-point inspections? The most relevant hold-point
7 inspections for the three stitch joints and the shunt
8 neck construction joint were, firstly, the rebar fixing
9 inspections and, secondly, the pre-pour checks.

10 I think you would probably like to be told what the
11 relevant procedure was, so I'm going to tell you. What
12 happened was that when Leighton's works reached a hold
13 point, Leighton should have submitted a request for
14 inspection/survey check form, which you will now know is
15 abbreviated to "a RISC form", and this should have done
16 to MTR's administrative assistants, and indeed when they
17 were produced, they went to MTR's administrative
18 assistants. Leighton candidly accepts, as you have
19 probably read in their statements already, that due to
20 staff shortages it was constantly late in submitting
21 RISC forms, and indeed, in many instances, it didn't
22 submit them at all.

23 Notwithstanding this, if and when Leighton submitted
24 the RISC form, it would then be passed on by the
25 administrative assistants to MTR's senior inspector of
26 works for him to distribute the form to the relevant

1 inspector of works or the construction engineers to
2 conduct an inspection for their respective areas
3 because, as you probably recall from the last hearing,
4 certain different inspectors, certain different
5 engineers, covered different areas. This was indeed
6 a big site.

7 Now, once MTR's inspector of works or the
8 construction engineer had completed the inspection, he
9 would fill in his part of the form, and that happened to
10 be parts B and C. In due course, I'm sure we will look
11 at these in a little bit of detail.

12 The senior inspector of works would then endorse the
13 RISC form and return it to Leightons. Leightons then
14 took the process over, and they signed off what was
15 called, and I quote, the "contractor's confirmation of
16 receipt", and this was located at the bottom of the RISC
17 form, and they then returned the pink and yellow carbon
18 copies to MTR. You've probably read somewhere that
19 there were four copies, all in different colours, but
20 anyway, the pink and the yellow carbon copies went back
21 to MTR.

22 The MTR construction engineers, and they will tell
23 you this, were typically responsible for inspecting the
24 rebar fixing works, and the reason for this is that they
25 had the most up-to-date working drawings and the
26 relevant design amendment sheets and the RFI responses.

1 This was important because all of these documents, in
2 particular the amendment sheets and the RFI responses,
3 were used to check the diameter, spacing, layering and
4 lap length of the rebars, and the arrangement of starter
5 bars, if indeed there were any, and again the shear
6 links, if there were any. These inspections were -- and
7 they will tell you this -- in relative terms a simple
8 and straightforward matter.

9 The MTR inspectors of works would assist with the
10 rebar fixing inspections when requested to do so by the
11 construction engineers, but these inspectors of works
12 routinely carried out other hold-point inspections at
13 a number of stages. These inspections included the
14 following matters: concrete blinding, waterproofing,
15 cathodic protection, formwork, and finally pre-pour
16 checks, which focus particularly on checking for
17 cleanliness and debris. In addition, they will tell you
18 that they took and kept photographs of their
19 inspections.

20 Now, what about the situation, you are probably
21 saying to yourself, when a RISC form was not submitted
22 by Leighton or it was late? What happened so far as the
23 relevant hold-point inspections are concerned?

24 Well, the evidence is that MTR's inspectorate staff
25 performed the necessary hold-point inspections based on
26 Leighton's verbal notifications. You have probably read

1 that Leighton would often pick up the phone, phone up
2 their opposite number and say, "We are ready for
3 an inspection, please come along and inspect." This
4 evidence is corroborated by many, many of Leighton's
5 witnesses who give evidence in virtually identical
6 terms, and having inspected, the MTR witnesses say, the
7 permission to proceed was mostly given verbally by MTR
8 to Leightons.

9 Now, what about the quality supervision plan? This
10 was a matter raised by Mr Pennicott yesterday, and
11 Mr Chow also raised it I think this morning. Of course,
12 you have invited the involved parties to clarify the
13 position in relation to the QSPs for the relevant areas
14 of works that we are talking about, and Mr Pennicott
15 pointed out yesterday that we touched upon it in our
16 opening and at that stage we were checking the position.

17 I am now in a position to firm up on where we are.
18 In relation to the Hung Hom Stabling Sidings, I point
19 out that the relevant acceptance letters for the
20 Hung Hom Stabling Sidings can be found at exhibits
21 LPF-32 to LPF-36. That's DD8/DD11433-11646, and these
22 are referred to in paragraph 11 of the fourth witness
23 statement of BD's Mr Lok Pui Fai. That's
24 DD7/DD10294-10295.

25 CHAIRMAN: Sorry, "relevant acceptance letters", meaning?

26 MR BOULDING: The acceptance letters from the Buildings

1 Department.

2 CHAIRMAN: Thank you.

3 MR BOULDING: And the position under these letters, we say,
4 is straightforward. None of these letters imposed any
5 requirements for couplers, let alone any requirement for
6 a QSP, a quality supervision plan. In this context, we
7 say, as confirmed by paragraph 51 of Leighton's opening
8 statement and paragraph 26 of government's opening
9 statement, which perhaps I can be forgiven for
10 reading -- the government says, in paragraph 26:

11 "According to the accepted drawings, no ductility
12 couplers were used at NAT and no couplers were used at
13 HHS. Thus, QSP does not apply to coupler installation
14 works at NAT and HHS."

15 So, in those circumstances, we say we agree, no QSP
16 applied to the Hung Hom Stabling Sidings.

17 What about the South Approach Tunnel? The
18 acceptance letter here is dated 25 February 2013 and can
19 be found at exhibit LPF-26. That's DD8/DD10905-10996.
20 This is referred to in paragraph 13 of the third witness
21 statement of Buildings Department's Mr Lok Pui Fai.
22 That's DD7/DD10289.

23 Now, in paragraph 3 of appendix IX to the acceptance
24 letter, which is entitled, "Mechanical couplers for
25 steel reinforcing bars for ductility requirement" --
26 that's DD8/DD10936 and 10938 -- this required a QSP for

1 type II couplers for rebar with ductility requirements.

2 Appendix X of the acceptance letter, entitled,
3 "Mechanical couplers for steel reinforcing bars without
4 ductility requirements" -- that's DD8/10940-10942 -- did
5 not require a QSP for type I couplers for rebars without
6 ductility requirements. But, having regard to the terms
7 of the letter I've just referred you to, MTR accepts
8 that the QSP applied to the ductility requirements in
9 the diaphragm walls, as shown in the accepted drawings.

10 So that's two of the structures. What about the
11 third one, the North Approach Tunnel? Here, the
12 acceptance letter dated 5 November 2014 applied to the
13 contract 1112 side of the works. Once again, we go to
14 Mr Lok Pui Fai's statement for that. That letter can be
15 found in exhibit LPF-19, that's DD7/DD10327-10344, and
16 that's referred to in paragraph 8, this time of the
17 second witness statement of Mr Lok. That's DD7/DD10273.

18 Now, this letter only contained requirements for
19 couplers without ductility requirements, and that's set
20 out in appendix V, entitled, "Mechanical couplers for
21 steel reinforcing bars without ductility requirements",
22 at DD7/DD10339-10341. This did not, thus, require any
23 QSP for the works.

24 Now, what about the contract 1111 side of the works?
25 Here, the acceptance letter was dated 11 July 2013, and
26 this letter only required a QSP for couplers with

1 ductility requirements, and this was set out in
2 paragraph 3 of appendix XI, entitled, "Mechanical
3 couplers for steel reinforcing bars for ductility
4 requirements". The reference for that letter is GG230
5 and paragraph 3 that I just quoted in terms of its title
6 is at GG256.

7 Now, importantly, as confirmed by paragraphs 38 to
8 43 of Leighton's written opening statement, and
9 paragraph 26 of government's written opening statement,
10 which I quote again:

11 "According to the accepted drawings, no ductility
12 couplers were used at NAT and no couplers were used at
13 HHS. Thus, QSP does not apply to coupler installation
14 works at NAT and HHS."

15 Now, the situation is that Atkins did not specify
16 any couplers with ductility requirements in the accepted
17 design for the North Approach Tunnel, and as such no
18 quality supervision applied to those works.

19 But, having said that, when the stitch joints were
20 reconstructed, heightened supervision requirements were
21 in fact applied in the light of the nature and extent of
22 the defective workmanship identified by MTR. But that,
23 I emphasise, should not be conflated with the position
24 regarding the original works, which of course was
25 governed strictly by the acceptance letters that I have
26 just referred you to.

1 Moving on to another topic that I would like to say
2 just a little about -- you have heard something about it
3 already -- but it's MTR's material submission and
4 sampling process. You will not be surprised to hear,
5 and you have probably read about it already, that MTR
6 implemented a contractual material submission and
7 sampling process in order to control the quality of
8 materials used in the SCL project. This process
9 covered, amongst other things, the rebars and couplers
10 which were used for the construction of the NAT, the SAT
11 and the stabling sidings.

12 What did it involve? Well, in summary, it was as
13 follows. Clause 15.3.1 of the General Specification for
14 Civil Engineering Works required contractors to submit
15 a materials submission form in respect of the types of
16 rebars and the couplers that they proposed to use. For
17 example, if you were to look at the materials submission
18 forms for the couplers and rebars used in the North
19 Approach Tunnel -- that's BB2/1214 to BB3/1659 -- you
20 would see that.

21 What would happen then was that MTR would review the
22 contractor's material submissions by reference to,
23 amongst other things, the acceptance letter issued by
24 the RDO and the BD, and in addition the Materials and
25 Workmanship Specification for Civil Engineering Works.

26 Now, if MTR approved a material submission, what

1 happened next was that the contractor would place the
2 orders with the approved suppliers, and when the rebars
3 and couplers were delivered to site they would then be
4 sampled and tested in accordance with two documents, the
5 provisions of two documents: firstly, section X of the
6 Materials and Workmanship Specification for Civil
7 Engineering Works; and, secondly, the Construction
8 Standard on Carbon Steel Bars for Reinforcement of
9 Concrete. The reference there is BB2/1178-1213.

10 It's important to note that MTR's team of inspectors
11 of works and work supervisors as well as Leighton's
12 construction engineering team were involved in the
13 material sampling process. As far as this testing and
14 sampling is concerned, even though it has to be accepted
15 that there are gaps in the RISC form records, the sample
16 details were nevertheless recorded in what's referred to
17 as steel test requests. These were submitted by
18 Leighton on MTR's material testing system to MTR, and
19 based on each steel test request Leighton would attach
20 an orange tag, with a unique steel test request tie
21 number, to each specimen. Then what happened next was
22 that the inspectors of works would then verify and
23 confirm the steel test request form on the material
24 testing system, in order to enable Leighton to deliver
25 the specimens to MTR's designated laboratory for
26 testing.

1 Now, we've got evidence on this, and importantly the
2 evidence of MTR's inspectorate staff, in particular Tony
3 Tang -- that's BB1/137 -- and a Mr Tung Hiu Yeung --
4 BB8/5260 -- as well, I emphasise, as Leighton's
5 construction team, is that so far as they are aware,
6 firstly, the rebars used under contract 1112, including
7 the three stitch joints and the shunt neck construction
8 joint, were both acceptable and compliant. And,
9 moreover, the results of all the steel bar tests entered
10 into the material testing system were recorded as
11 a "pass". That's BB2/543-1040.

12 Against that background, I'd like to say a little
13 bit more about the issues which form the subject of this
14 part of the reference, so I turn to issues 1 and 2,
15 defective stitch joints and the shunt neck construction
16 joint at the North Approach Tunnel.

17 First of all, I want to say a little bit about the
18 investigation and remedying of the defective stitch
19 joints in 2018. Here, it bears emphasis that as set out
20 in section II of the report on defective works
21 identified at the tunnel stitch joints -- now, that was
22 dated 26 March 2018; it's located in the bundle at
23 AA1/57, in particular at page 58 -- what happened was
24 that MTR observed water seepage at the newly completed
25 North South Line stitch joint during routine site
26 surveillance.

1 Consequently, and after the leak was found, from
2 October 2017 Leighton carried out cement and what's
3 referred to as PU grouting works -- and I understand
4 that that's a specialised grouting technique that
5 involves the injection of expanding polyurethane to stop
6 any water flowing down or through cracks, to fill voids
7 under slabs, concrete joints, or behind concrete walls
8 and joints.

9 Now, unfortunately, these grouting works did not
10 effectively resolve the water seepage, and as a result,
11 from 6 to 8 February 2018, MTR instructed Leighton to
12 chip off the concrete at three locations, to expose the
13 rebars at Mr Pennicott's joint 1 for further
14 investigation.

15 This chipping off revealed that some of the rebars
16 at the stitch joints were not properly spliced and,
17 moreover, were only slotted into the couplers.

18 Then further investigations from 9 to 12 February at
19 joints 2 and 3 revealed similar defects in the coupler
20 splicing assemblies. Not surprisingly, you might think,
21 as a result of these investigations, MTR issued three
22 non-conformance reports to Leighton to record Leighton's
23 defective workmanship, and these were as follows: NCR066
24 dated 22 December 2017 was issued in respect of joint 1,
25 that was BB7/5087-5098; NCR095 dated 9 February 2018 was
26 issued in respect of both joints 1 and joint 3, that's

1 BB7/5099-5111; and last but not least, NCR096, dated
2 14 March 2018, was issued in respect of joint 2, and
3 that's BB7/5112-5115.

4 Now, Leightons carried out the necessary remedial
5 works from March to July 2018, as to which these
6 remedial works, you will not be surprised to hear, were
7 governed by various method statements. These can be
8 found at BB7/4717 through to 4737; CC3/1914 through to
9 1972; and, finally, BB7/4778-4843. They make rather
10 turgid reading. I don't intend to take you there at the
11 moment.

12 But what I can tell you is that where the existing
13 couplers were damaged or could not be reused, post-drill
14 rebars or couplers were installed, using what is
15 referred to as Hilti 200 injectable mortar. But if the
16 existing couplers could be reused, appropriate lapping
17 rebars were screwed into the couplers.

18 And MTR, having found these defects, implemented
19 a quality assurance and control system for the remedial
20 works. The remedial works were subject firstly to
21 hold-point inspections by MTR's inspectorate staff, and
22 these inspections were recorded in both the RISC forms
23 and record photographs. That's a matter spoken to by
24 MTR's Mr Jacky Lee, see in particular paragraph 30 of
25 his statement. That's BB102-103.

26 The finally updated versions of the QSP for the BOSA

1 type II couplers and the Lenton couplers were submitted
2 by MTR to RDO by a letter dated 26 March 2018. That's
3 BB7/4424-4459. And the quality assurance scheme was
4 submitted to RDO by letter dated 27 July 2018. That's
5 BB7/4460-4716.

6 Now, I emphasise that in accordance with the BOSA
7 and the Lenton QSPs, firstly the technically competent
8 persons -- a term you've heard before -- identified in
9 the site supervision plans were also responsible for the
10 quality control of the remedial works. Specifically,
11 MTR was responsible for inspecting 20 per cent of the
12 splicing assemblies, whereby Leightons were responsible
13 for providing full-time and continuous supervision.

14 Now, whilst this was going on, previously, by
15 a letter dated 22 March 2018, MTR had submitted the
16 updated site supervision plans to RDO -- that's
17 BB7/4844-4874 -- and they had also identified the
18 relevant technically competent persons for the
19 supervision and inspection of the remedial works.

20 It didn't stop there though, because these site
21 supervision plans were further updated by MTR's letters
22 dated 14 June 2018 -- that's BB7/4875-4899 -- and
23 a letter dated 21 August 2018; that's BB7/4900-4916.
24 And Leighton has duly signed and MTR has kept and
25 countersigned both the BOSA and the Lenton coupler
26 checklists -- they can be seen at BB7/4278 through to

1 4389 -- and, it bears emphasis, the BOSA and the Lenton
2 thread preparation records; that's BB7/4917 through to
3 4956. That's to ensure compliance with the BOSA and the
4 Lenton quality supervision plans.

5 On this basis, NCRs 066 and 096 and 095 were all
6 closed out, the first two on 5 September 2018 and the
7 last one, 095, on 28 June 2018.

8 Given the importance of the quality and structural
9 safety of the remedial works to MTR, I point out that in
10 the period 22 March to 1 June 2018, Mr Aidan Rooney, the
11 general manager for the SCL project, who gave evidence
12 before you last time, deployed an independent quality
13 control team on site.

14 This team consisted of a senior construction
15 engineer, a senior inspector of works, and two
16 construction engineers. None of these engineers, none
17 of these persons, had had any prior involvement with
18 either contract 1111 or contract 1112. They wanted
19 a clean slate.

20 Now, these people oversaw the remedial works for the
21 defective stitch joints every day, and they witnessed
22 the hold-point inspections for the rectification works
23 which were recorded in RISC forms, including, for
24 example, the remedial works to the top slab. And as
25 a reference to that, I'd invite your attention in due
26 course to paragraph 30 of MTR Jacky Lee's statement.

1 That's BB102-103. And as to the remedial works to the
2 top slab, that's RISC form 12832, BB400.

3 My learned junior has pointed out that perhaps
4 I ought to say that the RISC form 12832 responds
5 specifically I think to Prof Hansford's point about
6 a missing RISC form. In fact, that is the relevant RISC
7 form for it. We could turn it up but I don't think
8 there's any need to do that at the moment unless you
9 would have me do so.

10 This inspectorate team worked very closely with the
11 MTR inspectorate staff on site and they also provided
12 daily reports containing observations and
13 recommendations that Aidan Rooney considered and
14 followed up on, where appropriate, in the light of
15 actual site conditions.

16 What about submitting a report on all of this?
17 Well, MTR submitted a report on the eighth design
18 amendment for the NAT tunnel structures, NSL Tunnel,
19 East West Line Tunnel, stitch joint remedial details,
20 and it was referred to as "deliverable no. 3 13B" by
21 a letter dated 15 February 2019 to the RDO. That's
22 BB6/3678 through to 4214. And the purpose of this was
23 to keep the RDO apprised of the nature and locations of
24 the remedial works carried out by Leighton, but also to
25 provide the RDO with the as-built records of the
26 drill-in holes and the reused couplers.

1 I'm happy to say that the RDO's letter of 4 April
2 2019 -- that's BB6/4275 through to 4277 -- formally
3 accepted the design amendments. The current position is
4 that MTR has requested Leighton to provide all details,
5 records and information relating to these defective
6 stitch joints, and the purpose of this is twofold: so
7 that it can, firstly, fully investigate the safety and
8 quality of Leighton's works; and, secondly, the causes
9 of the defective stitch joints to which Leighton
10 responded.

11 Now, that was not the end of the matter, because in
12 or around mid-February 2019, MTR's inspectors identified
13 further water seepage at the stitch joints. This, as
14 you might expect, was recorded in a snag list as well as
15 in a number of RISC forms, which also contained
16 photographic records; bundle reference BB7/4959 through
17 to 5066. Unfortunately, thereafter, further water
18 seepage was observed in the period March through to
19 April 2019 and various grouting injection works were
20 carried out with a view to rectifying the same.

21 As at 18 April 2019, just over a month ago, there
22 was still one location with, I emphasise, minor water
23 leakage. The current situation, to respond specifically
24 to a point made by my learned friend Mr Pennicott in
25 paragraph 73 of the Commission of Inquiry written
26 opening, is that there are no other technical

1 investigations on this matter, apart from the two North
2 Approach Tunnel reports. MTR is carrying out ongoing
3 investigations and follow-up works in respect of water
4 seepage at the stitch joints, and, as you would expect,
5 will provide the Commission of Inquiry with further
6 information as and when it becomes available.

7 So that's the stitch joints. What about the shunt
8 neck? As set out in section III of a report entitled,
9 "Shunt neck connection report at 1111/1112 interface of
10 NAT structure contract 1112" dated 26 October 2018, at
11 DD1/3864 through to 3865, what it says is, in summary:
12 the shunt neck structure was completed in May 2017.
13 During the site inspections for the energisation of the
14 overhead line at or about the end of 2017, MTR observed
15 minor cracks in the shunt neck structure. On 6 March
16 2018, MTR instructed Leighton to chip off the concrete
17 at the three locations to expose the rebars at the shunt
18 neck construction joint for investigation, and these
19 investigations revealed that some of the rebars at the
20 construction joint were, unfortunately, just like the
21 stitch joints, not properly spliced and only slotted
22 into the couplers.

23 Again, MTR raised a non-conformance report, in this
24 case number 267, and issued that to Leighton on
25 30 October 2018. That's DD2/1103 through to 1105. And
26 that non-conformance report remains open to this day,

1 pending Leighton's remedial works.

2 The current situation is that the resubmission of
3 the remedial proposal was made to RDO on 29 April 2019,
4 and RDO's acceptance or otherwise of that remedial
5 proposal is still awaited.

6 I now, having identified the defect and the remedial
7 work, would like to say just a little bit about MTR's
8 position on the defective coupler splicing assemblies in
9 the three stitch joints. I should say immediately that
10 MTR does not accept that there are any design issues
11 involved in respect of the three stitch joints,
12 certainly so far as the defects are concerned, and you
13 may well recall, sirs, that MTR's position on this, ie
14 on no design issue, was set out in some detail in
15 Mayer Brown's letter to the Commission of Inquiry, dated
16 3 May 2019, when it served its first-round witness
17 statements. That's paragraph 6 of the letter, and the
18 letter can be found in the bundle at BB1/62. Quite
19 frankly, I have nothing further to say than what's set
20 out in the letter.

21 Now, MTR contends that in the light of the existing
22 evidence, effective coupler splicing assemblies at the
23 three stitch joints, and indeed at the shunt neck
24 construction joint, are attributable to the defective
25 workmanship of Leighton and/or its sub-contractor, Wing
26 & Kwong. We would say that if it be the case that the

1 defective coupler assemblies were due to any mismatch
2 between the rebars used by Leighton and the Lenton
3 couplers at the contracts 1111/1112 interfaces at the
4 stitch joint and the shunt neck construction joint, it
5 was incumbent on Leighton to address the issue.

6 Why do I say that? I say that for a number of
7 reasons. Firstly, Leighton were well aware of the fact
8 that Lenton couplers and not BOSA couplers were used,
9 were going to be used, by GKJV at the contract 1111 side
10 of the 1111/1112 interfaces; and, moreover, the fact
11 that BOSA T40 rebars, which we have heard were not
12 taper-threaded and in fact the exhibits have turned up,
13 we've got the exhibits to show you later today if
14 necessary, could not be screwed into the Lenton
15 couplers.

16 What's the evidence here? Both Leighton's Mr Karl
17 Speed and Mr Joe Tam accept that certain members of
18 Leighton's construction and engineering team were aware
19 of this, because it was specifically and extensively
20 discussed at numerous contract 1111/1112 interface
21 meetings between 2014 and 2017. That was a point that
22 I think Mr Tsoi referred to yesterday.

23 In that regard, in due course, I'm sure we will go
24 back to the minutes of these meetings, that's at
25 BB3/1678 through to 1795, which record that the material
26 related submission form for Lenton couplers was tabled

1 by GKJV, and Leighton said it would check with their
2 supplier regarding compatibility at a later stage.

3 It was discovered in July 2017 that perhaps, not
4 surprisingly, the parallel threaded BOSA T40 rebars
5 could not be fully screwed into the Lenton couplers
6 which required tapered threads. But, according to Wing
7 & Kwong's evidence -- and we heard some of this
8 yesterday -- Leightons instructed Wing & Kwong to carry
9 on with the parallel threaded rebars, as there was not
10 enough time to rethread the rebar. I think we saw both
11 of these letters yesterday but a couple of Wing & Kwong
12 letters which are to that effect can be found at
13 CC3/1358 and CC3/1363.

14 What ought to have happened, we say, is that any
15 incompatibility issues between the rebars procured by
16 Leightons and the couplers exposed at the stitch joint
17 interfaces -- first of all, the matter ought to have
18 been raised with MTR promptly, and then resolved,
19 resolved at the time, for example by Leightons ordering
20 the correct Lenton threaded rebars for the
21 contract 1111/1112 interfaces. But, in the event,
22 Leighton gave no such complaint or notification, at the
23 time when the stitch joints were constructed.

24 Now, defective coupler splicing assemblies were also
25 identified at the contract 1112/1112 North Line stitch
26 joint, that's Mr Pennicott's joint 2; and the

1 contract 1112 side of the contracts 1111/1112
2 interfaces, that's Mr Pennicott's joints 1 and 3. But
3 there was no issue of mismatch given that only BOSA
4 couplers and rebars were adopted on contract 1112. So
5 we would say, again, that this problem was obviously
6 attributable to Leighton's defective workmanship.

7 Now, the necessary remedial works have already been
8 carried out in respect of the defective coupler
9 assemblies in the stitch joints, and on the current
10 evidence there are no concerns with the overall
11 structural safety or indeed the integrity of NAT, SAT or
12 the Hung Hom Stabling Sidings. I also point out in this
13 regard that they show no signs of discretion, and
14 there's no signs of distress in other structures either.

15 That's confirmed by Pypun's recent site inspections.

16 I now come to quite an important matter, and that is
17 what was MTR's involvement in the construction of the
18 stitch joints and the shunt neck construction joint?
19 Here -- and we will hear about this in due course, so
20 I'm not going to spend too long on it -- MTR's relevant
21 evidence is to the effect that, firstly, MTR's Tony
22 Tang, he would inspect the rebar fixing works at the
23 three stitch joints and the shunt neck construction
24 joint activities in the course of his day-to-day site
25 surveillance activities. He had also carried out the
26 pre-pour checks. His statement is at BB/129-130. It's

1 essentially paragraphs 33 to 36.

2 Not surprisingly, you might think, he says that he
3 would raise objections with Leightons if couplers were
4 not properly installed, but in fact none were identified
5 at the time.

6 You will also hear from a Mr Chris Chan in due
7 course. His statement, the relevant part thereof, are
8 paragraphs 22 to 25. That's BB116-117. He tells the
9 Commission of Inquiry that his regular site surveillance
10 also covered the three stitch joints and the shunt neck
11 construction joint, but he was never asked by anyone at
12 Leighton to conduct formal inspections of such areas.

13 As I've said, we will hear from those witnesses in
14 due course, and no doubt their evidence will be tested
15 as appropriate.

16 I now want to move on to issue 3(a), and essentially
17 there are two elements in issue 3, and the first
18 I describe as 3(a), and that's the alleged lack of
19 inspection and supervisory records.

20 First of all, MTR accepts that there are gaps in the
21 RISC form records in respect of the hold-point
22 inspections carried out at NAT, other than in the North
23 Fan Area where the RISC forms are generally in order.
24 There are also gaps at SAT and also at the Hung Hom
25 Stabling Sidings.

26 So what's the current situation? MTR has conducted

1 a number of searches to identify the RISC forms which
2 appear to be missing. At the moment, there are 138
3 outstanding NCRs in relation to the missing RISC forms
4 for these three structures. As you can imagine, the
5 position is constantly being reviewed.

6 Of these NCRs, numbers 204 through to 217, and 246
7 through to 247 specifically related to missing RISC
8 forms for the three stitch joints, although it's
9 expected that these NCRs will be closed out upon the
10 completion of all the remedial works.

11 In this context, what does the evidence tell us?
12 The evidence at the moment tells us that the gaps in the
13 RISC forms were occasioned by Leighton's omissions
14 during the construction works, and this unfortunately
15 was the case despite MTR's repeated complaints to
16 Leighton, through its construction management team, in
17 the period 2014 to 2017. You will read evidence about
18 that in due course.

19 As I touched upon already, and you have heard from
20 one or two of my learned friends, the reality of the
21 situation is that Leighton's paperwork was persistently
22 behind the actual progress of the works, and that meant
23 that RISC forms, if served at all, were very late.
24 We've heard that this was due to a lack of resources,
25 and where the RISC forms were only received after the
26 relevant hold-point inspections, the MTR construction

1 engineers and inspectors of works tell you that they
2 often marked the RISC forms as late submissions -- if
3 you look at them, you can see that written on some of
4 them -- and indeed record the date and time of the
5 inspections by reference to record photos they had
6 taken.

7 But it didn't stop there because, in addition, the
8 MTR inspectors of works created WhatsApp groups, and
9 these WhatsApp groups served to illustrate and record
10 the issues with the RISC forms, including the modus
11 operandi of the hold-point inspection process.

12 What happened in the field? Well, the reality was
13 that MTR say that had it insisted on receiving all of
14 the RISC forms before the works were allowed to proceed,
15 there would have been significant and unacceptable
16 delays to all of the works. So what should they do?
17 Well, MTR's construction engineers and inspectors of
18 works tell you that they adopted a collaborative
19 approach and acceded to Leighton's verbal requests for
20 hold-point inspections. But having adopted that
21 approach, they relied, in good faith, on Leighton's
22 assurance that the requisite paperwork had been
23 submitted or would be made good subsequently, which
24 unfortunately often turned out not to be the case.

25 But did this lack of a RISC form mean no inspection?
26 Fortunately, that question is answered in the negative.

1 That's answered in the negative because MTR's evidence
2 is that their construction engineers and inspectors of
3 works carried out the necessary hold-point inspections
4 and gave permission to Leightons before the work
5 proceeded to the next stage; and, moreover,
6 specifically, pre-pour checks were only carried out
7 after the rebar fixing inspections had been carried out,
8 and they say it would have been very difficult, if not
9 impossible, for any of the works to proceed beyond the
10 rebar fixing and the pre-pour check hold points without
11 any prior permission from MTR being sought and obtained.

12 And MTR, in this regard, they are not a voice in the
13 wilderness, because MTR's evidence is entirely
14 consistent with the evidence of Leighton and indeed Wing
15 & Kwong's sub-sub-contractor, Loyal Ease Engineering
16 Ltd, and of course they are not the only records,
17 because contemporaneous records of the construction
18 works and the inspection works carried out by MTR were
19 kept in the form of daily photographs by the inspector
20 of works.

21 Sir, I see the time. I've got a little bit more to
22 do. That would be a convenient moment because I'm
23 moving on to a slightly different topic, if that's
24 convenient for you.

25 CHAIRMAN: That sounds excellent. Thank you very much
26 indeed.

1 MR BOULDING: Thank you very much.

2 CHAIRMAN: So you will be, it looks like, about quarter of
3 an hour or so, 20 minutes maybe?

4 MR BOULDING: Yes.

5 CHAIRMAN: Mr Clayton, then you will follow.

6 MR CLAYTON: I think I will be about ten minutes, subject to
7 any questions from the tribunal.

8 CHAIRMAN: Good. Thank you.

9 Then, Mr Pennicott?

10 MR PENNICOTT: We've got Mr Pun from Fang Sheung standing by
11 to give evidence later this afternoon.

12 CHAIRMAN: Good. Thank you very much indeed.

13 What time should we start? I'm happy to start
14 that little bit earlier.

15 MR PENNICOTT: I think, given the indication that both
16 Mr Boulding and Mr Clayton have given, we are okay to
17 start at 2.30.

18 CHAIRMAN: Good. 2.30.

19 (1.03 pm)

20 (The luncheon adjournment)

21 (2.32 pm)

22 MR BOULDING: Good afternoon, sir. Good afternoon,
23 Professor. There are just two or three further matters
24 I would like to address you on. Before the luncheon
25 adjournment I was telling you that notwithstanding the
26 absence of RISC forms, the necessary inspections still

1 took place.

2 In this respect, I anticipate the evidence of
3 Dr Peter Ewen, MTR's engineering director, who is coming
4 along to give evidence in due course. He tells you, and
5 will explain in further detail when he takes the witness
6 stand, that the well-known consultancy firm of WSP has
7 been engaged as an independent audit consultant to
8 verify that the works in the NAT, the SAT and the HHS
9 were indeed properly inspected in terms of hold points,
10 even though there's an absence of full RISC forms.

11 In terms of what it involved, the audit was as
12 follows. It involved WSP reviewing the RISC forms
13 provided by MTR for any inconsistencies or
14 irregularities. But even where there were no RISC forms
15 available for audit, WSP carried out various further
16 investigations with a view to establishing whether or
17 not the necessary inspections had been made, and this
18 involved evaluating supplementary documentation such as
19 photographs and site diaries, to determine whether or
20 not there was sufficient evidence of hold-point
21 inspections having taken place.

22 Against that background and utilising that
23 information, they adopted a colour coding to record the
24 results of their audit: red, no supporting materials;
25 yellow, insufficient supporting materials; green,
26 sufficient supporting materials to confirm that the

1 necessary inspections had in fact been made. This
2 resulted in WSP preparing a report for both the NAT and
3 the SAT. They were both dated 15 May. The NAT report
4 is at BB11/7625 through to 7646, and that for SAT is at
5 BB13/9199 through to 9218.

6 Consistent, I emphasise, with MTR's factual
7 evidence, and of course the evidence from Leighton,
8 WSP's reports demonstrate that it has assigned green
9 audit results for most -- I emphasise "most" -- of the
10 essential hold-point inspections on key structural
11 elements of the North Approach Tunnel and for all of the
12 essential hold-point inspections for the South Approach
13 Tunnel.

14 At the moment, not least because of its size, the
15 report for the Hung Hom Stabling Sidings is still being
16 prepared, but obviously it will be furnished to you and
17 of course the other interested parties as soon as it is
18 available.

19 You heard last time that MTR are always seeking to
20 improve themselves, and you will probably recall that it
21 was common ground between the project management experts
22 last time that there is no project management system
23 that could avoid any and all mistakes during the
24 construction process. I don't want to sound like
25 a cracked record but notwithstanding that fact, MTR is
26 constantly seeking to develop and improve its project

1 management system. The recommendations canvassed by
2 Turner & Townsend and Mr Steve Huyghe and your own
3 Mr Steve Rowsell, which you heard so much about last
4 time, are continuously being implemented by MTR's
5 cross-disciplinary special taskforce; again, a matter to
6 which Dr Peter Ewen speaks.

7 An interim health check by Turner & Townsend is
8 scheduled for about now, and in addition I can tell you
9 that the following measures are either in place or to be
10 put in place with a view to addressing the project
11 management issues which are relevant to this extended
12 Commission of Inquiry, and MTR and its advisers are
13 confident that they will satisfactorily address any
14 failings.

15 So what are they? First of all, there's the
16 digitalisation of the site inspection process and the
17 adoption of a building information modelling scheme,
18 otherwise known as BIM. That's going to be introduced
19 and it's being overseen by the project digitalisation
20 taskforce. It involves the introduction of various
21 measures, firstly iComm -- this, I'm told, is an instant
22 messaging tool; iSuper, that's an intelligent
23 supervision tool for the digitalisation of, amongst
24 other things, the RISC form process, non-conformance
25 reports and site diaries; and, last but not least,
26 something called iRISC -- this is underpinned by iSuper

1 and keeps track of the number of RISC forms that have to
2 be submitted.

3 What's the effect of all this? It's confidently
4 predicted that these measures will enable the frontline
5 staff to complete the record-keeping process digitally
6 and reduce the risk of records being missed.

7 In addition, there is going to be better training.
8 MTR's frontline staff are receiving enhanced training
9 for better PIMS implementation, and all of this is going
10 to be overseen by MTR's newly established project
11 division quality working group. This training, overseen
12 by this group, has involved all of MTR's frontline
13 project staff attending a PIMS training module between
14 the end of 2018 and the first quarter of 2019. But it
15 doesn't stop there because that's been followed by more
16 specific job training.

17 You heard about the three lines of defence policy
18 last time. I'm not going to go into that in detail, but
19 I can tell you that that's been re-formulated and
20 enhanced, and it's going to be introduced, rolled out,
21 through 2019.

22 Last but not least, a PIMS review panel has been
23 established, and in or around the second half of 2019,
24 about June, I'm told, an external consultant will be
25 appointed to oversee the complete overhaul of the PIMS
26 in line with Turner & Townsend's recommendations. You

1 will hear, as I've said, more about that from Dr Peter
2 Ewen in due course.

3 I told you that there were two parts to issue 3.
4 I've dealt with the first part, that was RISC forms.
5 The second point is the alleged deviation to the change
6 or the change from lapped bars to coupler connections at
7 the construction joints, and that was in the North
8 Approach Tunnel, the South Approach Tunnel, and the
9 Hung Hom Stabling Sidings.

10 Now, what happened here, according to the evidence
11 of both Leighton and indeed MTR, is that during the
12 construction of these elements of the structure, and to
13 firstly suit site conditions, and secondly accommodate
14 the coordination and programme sequence of the works,
15 coupler connections were introduced instead of lapped
16 bars at a number of slab-to-slab wall construction
17 joints.

18 How and why did this occur? The relevant evidence
19 comes in particular from Mr Kit Chan -- you have heard
20 from him before -- MTR's former construction manager,
21 and he says that at the design stage of the works, and
22 in accordance with convention and common practice within
23 the construction industry, no consideration was given to
24 coordination, programming or sequencing issues, for
25 either the North Approach Tunnel, South Approach Tunnel
26 or the stabling sidings. He tells us that such

1 coordination, programming and sequencing would typically
2 arise for consideration during the construction phase of
3 the works, when the structure is being progressively
4 built and the work areas become increasingly congested.

5 Why is that? He says it's at this stage that the
6 clashes and other coordination sequencing issues which
7 arise on a site -- it's at that stage that they arise,
8 and not only do they arise but they have to be resolved,
9 and they have to be resolved to take account of or suit
10 site conditions.

11 Certainly one reason for the change to coupler
12 connections was, as you have possibly read, to form
13 an opening and a permanent structure for the provision
14 of a temporary site access for a short period of time.

15 This could not have been achieved if the structure
16 was built with lapped bars and concreted all at the same
17 time. I'm told, and Mr Kit Chan tells you, that this is
18 a very common practice in construction and engineering
19 projects like the SCL project, and not only does he tell
20 you that but I repeat it because it's important, this
21 reason for the change and the way in fact the change was
22 implemented on site is entirely consistent with the
23 evidence of both Leighton and its sub-sub-contractor,
24 Loyal Ease Engineering Ltd.

25 Now, in the context of this change -- and I'm sure
26 you will remember this -- you have received expert

1 evidence from Prof Don McQuillan. See, for example,
2 paragraph 53 of his expert report. That's ER1/3/28.
3 His evidence was given in the context of the change
4 which was under consideration in part 1 of the
5 Commission of Inquiry. That of course related to the
6 change in connection details in the east diaphragm wall
7 of the East West Line slab. I'm sure you will recall
8 that he confirmed that couplers or welding can indeed be
9 used in lieu of lapped rebars and vice versa; and,
10 moreover, that such a use was contemplated by
11 paragraph 8.7.1 of the Code of Practice for Structural
12 Use of Concrete, 2004, second edition. That's H8/2946.

13 MTR contends that this is equally applicable to the
14 change from lapped rebars to couplers in the NAT, the
15 SAT and the HHSS; and, moreover, we point out that such
16 fact is expressly acknowledged in government's evidence.
17 In this regard, we have in mind paragraph 40 of the
18 second witness statement of Mr Lok Pui Fai. In summary,
19 he says, and to quote:

20 "Couplers is an alternative splicing method as
21 stipulated ..."

22 And then he refers to the 2004 Code of Practice that
23 I just identified for you.

24 This is where appendix 7 to the project management
25 plan is relevant. It is, I think, the only document
26 that I'm going to flash up on the screen, just to show

1 you what I'm talking about. Appendix 7 of the PMP dated
2 June 2016, which was submitted to the Buildings
3 Department and the Railway Development Office on 20 June
4 2016, can be found at B4/2475.

5 Let's just see what it says at the top: "Flow chart
6 for design management and assurance procedure". Then if
7 we scroll down, please, and we can see it's a flow
8 chart. What the evidence is going to tell you in due
9 course, Commissioners, is that this change falls within
10 the rhombus entitled, "Amendments necessary to suit site
11 condition?" Not only that, but it's a minor change, and
12 MTR and indeed Leighton contend it need not be the
13 subject of design and consultation submissions; unless
14 it be the case, and this is clear from the flow chart,
15 that the amendment does not conform to MTR's design
16 standards, manuals or specifications, and we say that
17 they do.

18 COMMISSIONER HANSFORD: Sorry, Mr Boulding, is that the
19 "Yes" and "No" on this diagram?

20 MR BOULDING: Yes, absolutely rights.

21 COMMISSIONER HANSFORD: So what does "Yes" mean?

22 MR BOULDING: If amendments are necessary to suit site
23 conditions, you then -- if the answer to that is "Yes",
24 which we would say it is, you then get shunted back to
25 "Conform to DSM/specification?", and we would say that
26 they do. So then you go down through the lines again

1 and you go straight through the "Amendments necessary to
2 suit site condition?", because obviously there are no
3 further amendments required. "Construction in
4 accordance with working drawings?" -- we certainly say
5 they are not in contravention of the working drawings,
6 and in those circumstances the only obligation is to
7 record the change in the as-built records, as to which
8 we will have more evidence later.

9 That's really anticipated, that question -- thank
10 you very much indeed -- where I was going next, but
11 I will say that the change had no structural
12 ramifications and, as such, did not have to be recorded
13 as deviations or non-conformances in any non-conformance
14 report, and nor, we would submit, in a RISC form,
15 certainly so long as the couplers used were properly
16 tested and there was no change to the rebar diameter or
17 spacing, which in fact was the case.

18 What government say here is that, "No, no, no, no,
19 appendix 9 of the project management plan applies", as
20 to which we say, with the greatest of respect, that that
21 is misconceived. But we will elaborate upon that in due
22 course in the evidence, and again I suspect in closing
23 submissions. But so far as the current position is
24 concerned, MTR has made a number of requests to Leighton
25 to provide the details and locations of the change from
26 lapped rebars to coupler connections, and Leighton is in

1 the course of preparing the as-constructed drawings.

2 We confirm that the as-constructed conditions of
3 NAT, SAT and HHSS will all fall under the verification
4 proposal of which we have heard so much over the course
5 of the last few weeks and even during the last day or so
6 in this hearing.

7 Paragraph 5.1 of that verification proposal
8 describes the proposed approach which is as follows. It
9 can be found at AA/146 through to 147. Part 1a provides
10 for the consolidation and verification of all available
11 construction records to identify the gaps in the
12 records. Part b refers to the formulation and
13 implementation of a proposal for reviewing and
14 ascertaining as-constructed conditions. And part 2
15 provides for a structural review to be conducted and for
16 schematic remedial works and a monitoring scheme to be
17 devised as and where necessary.

18 As always, sir, we undertake to provide you with
19 further relevant information as soon as it becomes
20 available.

21 That's all I wanted to say to you at the moment,
22 sir. I hope you found it helpful. If I can answer any
23 questions, I will endeavour to do so, and of course I'm
24 in the process of taking instructions as to Mr Chow's
25 update that he gave this morning and we will revert as
26 soon as possible.

1 Thank you very much.

2 COMMISSIONER HANSFORD: Mr Boulding, I have one question.

3 In your paragraph 49, on page 17 of your written
4 submission, which you didn't take us to, I don't
5 think --

6 MR BOULDING: No, I haven't really taken you to any of the
7 written opening.

8 COMMISSIONER HANSFORD: Some of it you have, actually. But
9 in paragraph 49 on page 17, where you acknowledge there
10 are gaps in the RISC form records, but you say:

11 "This is an administrative/procedural issue, given
12 that RISC forms do not constitute a statutory or
13 regulatory requirement."

14 MR BOULDING: Correct.

15 COMMISSIONER HANSFORD: But they do, of course, constitute
16 part of the quality assurance records, and are you
17 saying, as such, they are an administrative/procedural
18 issue? Are you saying quality assurance records are
19 an administrative/procedural issue?

20 MR BOULDING: In effect, yes, sir, and you will see that the
21 witness statements of government are their reference
22 144, and that statement, certainly as we understand
23 their evidence, is consistent with the evidence of
24 Mr Lok Pui Fai, and he makes two statements to that
25 effect. So there we are.

26 COMMISSIONER HANSFORD: But they are of course part of the

1 quality assurance?

2 MR BOULDING: That's right.

3 COMMISSIONER HANSFORD: Thank you.

4 MR BOULDING: Thank you very much, sir.

5 CHAIRMAN: Good. Thank you, Mr Boulding.

6 Yes, Mr Clayton.

7 Opening submissions by MR CLAYTON

8 MR CLAYTON: I'm most obliged. It now falls for me, the
9 last man on the block, to make the opening. May it
10 please the commission, I, along with those instructing
11 me, MinterEllison, appear for Pypun, the government's
12 consultant.

13 I don't intend to repeat the written opening in oral
14 opening. I would just like to highlight a few matters
15 and obviously answer any matters the Commission might
16 wish to raise with me.

17 Pypun's function was to assist the Highways
18 Department in accordance with the M&V agreement with
19 regard to the construction, testing and commissioning
20 phase of the project. A consideration of Pypun's
21 involvement in respect of the issues raised, it is
22 respectfully submitted, can only be made in the context
23 of its obligations under the M&V agreement.

24 And paragraphs 5 to 12 of Pypun's opening,
25 I believe, set out Pypun's role by reference to the
26 provisions from that agreement. These paragraphs also

1 address one aspect of Pypun's work, site visits and
2 audits, by reference to the relevant entrustment
3 agreement within which Pypun, being the government's
4 consultant, will be operating, as well as by reference
5 to the M&V agreement. Again, Pypun's performance can
6 only, it is respectfully submitted, be considered in the
7 light of those provisions.

8 Obviously -- and this is borne out by the witness
9 statements, both Pypun's and the governments -- Pypun's
10 role assisting the Highways Department was performed in
11 the light of ongoing and frequent discussions at
12 meetings and elsewhere and email and other exchanges
13 between Pypun, Highways Department and the
14 representatives of the Buildings Department who had been
15 seconded to the Highways Department. This would
16 inevitably be a two-way process, with suggestions and
17 input coming from Pypun, the Highways Department, and no
18 doubt the seconded Buildings Department representatives.

19 Paragraphs 13 to 16 of Pypun's opening deal with the
20 scale of the SCL project. It is, on any view,
21 extensive. Pypun's involvement was across the whole
22 project, and the Commission is here considering matters
23 arising in respect of one contract.

24 Mention has been made of Pypun's obligation to act
25 proactively, and I would like to consider that just
26 briefly in oral opening. Being proactive or not would

1 have to be considered in context, ie in relation to
2 a particular activity or set of activities. There were
3 many different aspects of Pypun's involvement, and
4 different considerations would likely apply in this
5 regard to these different activities.

6 Further, it might have, but I'm not suggesting it
7 did happen, Pypun might, on a particular aspect or
8 issue, have put forward proposals that were not then
9 taken up by the Highways Department or the Buildings
10 Department representative on its behalf. Were one
11 considering the question of Pypun being proactive on
12 a particular matter, that would need to be investigated.
13 The point I am trying to make, probably not very well,
14 is that in my respectful submission an investigation
15 would need to be made in the evidence in the context of
16 a particular activity before a view could be formed in
17 relation to Pypun's involvement or indeed I could really
18 address the point in relation to it being proactive.

19 Then I move from that to one other point I would
20 like to make. I'd like briefly to look at one other
21 matter in opening, the RISC forms, forming part of
22 MTRCL's quality control documents. Under the M&V
23 agreement, Pypun did not have a quality-checking role.
24 RISC forms were under the MTRCL's scheme of supervision
25 to arise for three matters: inspections, testing and
26 survey checks. The relevant sample form from the PIMS

1 is identified at paragraph 21(2) of Pypun's opening,
2 showing those three matters.

3 Mr Yueng from Pypun, at paragraphs 64 to 66 of his
4 second witness statement -- and that's GG1, pages 38 to
5 39 -- deals with the difference, as he understands it,
6 between the M&V consultant's role for government under
7 the separate MTRCL project, the XRL project, and under
8 this SCL project.

9 There was a quality monitoring role under the XRL
10 project for the M&V consultant. That's his evidence.
11 As part of its obligations under its agreement, Mr Yueng
12 also mentions that on the XRL project, he understands
13 a separate team was set up by the M&V consultant there,
14 because of this obligation to monitor quality. Pypun,
15 as additional work, has now undertaken two exercises, in
16 June, July and September 2018, with a final report in
17 December 2018, and there is then the latest report
18 produced a few days ago in relation to the RISC forms.
19 Those are at GG2, pages 442 to 883, and in GG3, in the
20 bundles.

21 In those exercises, it's been looking at the RISC
22 forms in relation to some inspections for which they
23 should have been produced only, and under only one
24 contract. One can see how long that took and the
25 products of those exercises.

26 It seems to me, and I make this submission,

1 inevitable, in the light of what we can see was involved
2 in those exercises, that a quality check, even for RISC
3 forms alone, would require a separate full-time
4 consultant team, to audit the RISC forms alone for the
5 relevant contracts in the SCL project. This was not
6 envisaged by or allowed for, in my respectful
7 submission, in the M&V agreement at all, and indeed,
8 until this problem arose and was identified in 2018,
9 nobody suggested that Pypun should have been looking at
10 RISC forms at all.

11 Now, those are the only points I wish to make in
12 opening. Unless the Commission has some questions of
13 me, that's my opening.

14 CHAIRMAN: Thank you very much indeed, Mr Clayton.

15 MR CLAYTON: I'm most obliged.

16 MR PENNICOTT: Thank you. Sir, can I thank all my learned
17 friends for their openings. With that, we now move to
18 the evidence.

19 Sir, as you are aware, Fang Sheung, although not
20 an involved party, have played a part in the issues, or
21 at least some of the issues, with which the Extended
22 Inquiry is concerned. They do not have their own legal
23 representation, for primarily financial reasons, as they
24 have explained to the Commission.

25 In those circumstances, the Commission's legal team
26 felt it appropriate to approach Fang Sheung to obtain

1 a witness statement or witness statements from relevant
2 personnel.

3 The upshot is that we just have one witness
4 statement from Mr Pun, the sole proprietor of
5 Fang Sheung, and in order not to inconvenience him, as
6 it were, we have taken the view that we should call him
7 first, now. I anticipate he will not be that long, and
8 I would respectfully suggest we just get on with it now,
9 if that is all right with everybody else.

10 CHAIRMAN: Certainly. We have only been sitting for half
11 an hour.

12 MR PENNICOTT: Quite. So somebody, I hope, will fetch
13 Mr Pun.

14 He will be giving his evidence in Cantonese, so
15 I think we need the headphones, or at least those of us
16 who don't speak Cantonese.

17 MR PUN WAI SHAN (affirmed in Cantonese)

18 Examination by MR PENNICOTT

19 MR PENNICOTT: Mr Pun, please sit down.

20 Mr Pun, thank you very much for coming along to give
21 evidence to the Commission this afternoon. I'm sorry if
22 we have been holding you up for most of today.

23 Mr Pun, you have helpfully prepared for us a witness
24 statement, which is in bundle FF at page 9, in the
25 Chinese version, and FF13 in the English version.

26 Do you have the Chinese version in front of you,

1 Mr Pun?

2 A. I do.

3 Q. Can you confirm that that is the witness statement that
4 you have recently prepared for the Commission?

5 A. 係。

6 Q. If you could go, please, to page FF12, is the signature
7 that we see there yours?

8 A. 係。

9 Q. Mr Pun, do you confirm that this is the evidence
10 contained in this statement that you wish to give to the
11 Commission?

12 A. 係。

13 Q. Mr Pun, I understand that there may be one error, slight
14 error, in the witness statement, at paragraph 6.

15 I think it's just a question of dates.

16 Could you look at paragraph 6, please?

17 A. 係。

18 Q. You say there:

19 "Fang Sheung staff worked at the site for
20 approximately 10 months (excluding the minor piecemeal
21 works at the beginning and at the end) from about
22 mid-2015 to early 2016."

23 Did you want to change those dates, Mr Pun?

24 A. 應該係2017年嘅年頭嘅。

25 Q. Right, so ...

1 A. 就--係。

2 Q. ... mid-2015 to early 2017?

3 A. 係呀。

4 Q. Now, as you have told us before and indeed repeated in
5 this statement, Mr Pun, you are the sole proprietor of
6 Fang Sheung Construction Company?

7 A. 係。

8 Q. And, so far as this part of the Inquiry is concerned,
9 Fang Sheung was originally engaged by Leighton to do the
10 rebar fixing work in the NAT, that's the North Approach
11 Tunnels, but Leighton switched it around so that you
12 ended up doing the rebar fixing in the South Approach
13 Tunnels; is that correct?

14 A. 正確。

15 Q. The reason you give for that, Mr Pun, in your statement
16 is that it was "due to the constraint posed by the
17 location of rebar yard". I'm reading from paragraph 3.

18 Could you just explain to us a bit more what you
19 mean by "the constraint posed by the location of rebar
20 yard", why that was the reason for the switch?

21 A. 因為我哋個南--個個yard喺南面嘅，咁我哋如果通過嗰個紅磡體育館下面去
22 運去北面，係相當困難，當時係全部都根本冇到--冇路行㗎嘞，所以就係大家
23 稍稍調一調。

24 Q. Okay. Understood. So it was essentially a matter of
25 convenience and it made sense?

1 A. 係。

2 Q. Mr Pun, previously you told the Commission that you had
3 had little involvement with the platform slab work, and
4 I think we all recall that you left that work largely in
5 the hands of Mr Joe Cheung. Do you remember all of
6 that?

7 A. 係。

8 Q. But you tell us that so far as the SAT is concerned, you
9 were much more hands-on; is that right?

10 A. 係呀。

11 Q. Indeed, you say, in paragraph 5 of your statement, that
12 you were personally responsible for supervising the
13 Fang Sheung workers in the SAT area; is that right?

14 A. 係呀。

15 Q. And indeed, further, you attended, you tell us,
16 bi-weekly meetings with Leighton and other
17 sub-contractors. As I understand it, that is
18 specifically in relation to the SAT area; is that right,
19 Mr Pun?

20 A. 嗰啲係進度係關於南隧道嘅，冇錯。

21 Q. Could I ask you, please, to look at paragraph 8 of your
22 witness statement. You say there:

23 "During the process of rebar fixing, after
24 Fang Sheung has completed fixing one layer of rebar, MTR
25 and Leighton would have to inspect this layer of rebar

1 and confirm that the work quality of such layer of rebar
2 is up to standard."

3 Do you see that?

4 A. 係，睇到。

5 Q. I don't know whether you will recall but in the first
6 part of the Inquiry, we made a distinction between what
7 was described as one layer of rebar and a mat of rebar
8 which comprised a number of different layers. Do you
9 recall that?

10 A. 係吖。

11 Q. Now, when you say here, in this sentence, "fixing one
12 layer of rebar", are you referring literally to one
13 layer, or are you referring to a mat of rebar which may
14 comprise a number of different individual, single
15 layers?

16 A. 南隧道的鋼筋稍為少啲咁多嘅，咁我哋所謂嘅一層就係底層嘅鋼筋，底層嘅鋼
17 筋。因為以前EW check啲鋼筋係好多--底都好多浸，咁南隧道呢面係得T1
18 同埋T--唔係，B1同埋B2，大概都係咁上下嘍，係少好多嘅。所以我哋就係紮
19 到B1同埋B2之後，就地鐵即係監管啲啲就會上嚟睇。

20 Q. Right. So the inspection would take place after you had
21 done B1 and B2, then the inspection would take place; is
22 that right?

23 A. 係呀。

24 Q. You go on to tell us, in paragraph 8 of your witness
25 statement, that when those inspections took place by MTR

1 and Leighton, either you personally or one of your
2 colleagues would be in attendance at that inspection.

3 Is that correct?

4 A. 通常我哋都在場嘅，佢哋驗收個陣時。

5 Q. Right. Would they invite you, would they request you,
6 would they instruct you to be present when the
7 inspection took place?

8 A. 我哋應該在場嘅。係，佢哋通常都係邀請我哋又係好--總言之我哋係一定要喺
9 在場喇，佢哋睇鐵就。

10 Q. All right. They requested you to be there?

11 A. 其實呢啲係我哋嘅責任嚟嘅，咁唔使佢邀請，我哋都要去嘅。

12 Q. Right. The reason that you were there was what? What
13 was the logic of you being present at these inspections?

14 A. 佢嘅檢查可能發現到我哋會有啲錯處嘅，咁要即時--我哋要即時知道之後，
15 馬上跟進嘅，如果我哋紮唔得啲嘅話。因為佢哋係工程師，或者係唔合乎地鐵
16 嘅要求，咁都要即刻去改進咁樣。

17 Q. Right. Mr Pun, when the MTR and Leighton were doing the
18 inspection, if there were couplers involved, would they
19 be inspecting both the couplers and the rebar?

20 A. 一定嘅。

21 Q. Do you have any recollection, from your attendance at
22 a typical inspection, as to how long that inspection
23 might take?

24 A. 睇下個個實際情況，睇下複唔複雜。如果係相對簡單啲嘅，或者會好快啲，數
25 下啲鐵，或者睇下coupler呢個啲唔啲，有冇擺錯鐵咁，咁就會完成初步嘅

1 步驟㗎嘞。

2 Q. All right. Would, typically, the MTR inspectors or
3 Leighton inspectors have with them any documents, any
4 drawings?

5 A. 揸住則，揸住啲則睇，一定要嘅，揸住啲則去睇鐵，唔係你對唔到佢哋錯定啱
6 㗎嘛，做唔做得啱㗎嘛，一定要有則嘅。

7 Q. Right. So let me just press you a little bit further.
8 I appreciate your point that how long it takes rather
9 depends on the exact circumstances, but are we talking
10 somewhere between 15 minutes and an hour, or what are we
11 talking about?

12 A. 通常都--通常最少都一個鐘、半個鐘㗎嘞，最少㗎嘞，冇話十幾鐘咁就走㗎。

13 Q. That's the minimum, half an hour minimum?

14 A. 最少㗎嘞。

15 Q. All right.

16 In paragraph 14 of your witness statement, Mr Pun,
17 you describe the process by which the batches of rebar,
18 or rebar within the batches, came to be tested. Do you
19 see that?

20 A. 係。

21 Q. You say that:

22 "Leighton would notify Fang Sheung whether the test
23 results of the ... samples were satisfactory. If the
24 samples from a batch of rebars could not pass quality
25 testing, the whole batch of rebars could not be used and

1 had to be scrapped."

2 Mr Pun, did it happen very often that the batches
3 would fail the testing procedure?

4 A. 相反係好少，好少嘅。

5 Q. Did it happen at all?

6 A. 我記得就好似我哋落order嘅鐵就好似係冇，除咗係嗰啲鐵太鏽，即係話所謂
7 表面上太生鏽，禮頓reject佢返轉頭，嗰啲就係唔屬於未驗，即係表面上睇嗰
8 啲鐵已經係好鏽嘅，咁唔可以用嘅嗰啲就，一定係彈番轉頭嗰啲就。驗嘅呢，
9 我記憶所及係絕少，絕少，絕少，究竟有冇？就唔係多記得嘞，但係係好少，
10 好少，好少。

11 Q. All right. Then finally from me, Mr Pun, in the last
12 section of your witness statement -- sorry, the
13 penultimate section of your witness statement, starting
14 at paragraph 16, you refer to the rectification work at
15 the NAT stitch joint; do you see that?

16 A. 睇到。

17 Q. And you say that you did not personally have any direct
18 involvement in that work; is that correct?

19 A. 冇錯。

20 Q. But what happened, as I understand it, is that you,
21 Fang Sheung, were asked by Leighton to do the remedial
22 work to the stitch joints, and you put Joe Cheung in
23 charge of that; is that correct?

24 A. 佢都係喺咁嘅角色裏面，喺呢個補救工程裏面，都係得一個熟練嘅工人，去帶
25 住啲工人去做㗎咋。

1 Q. Yes. Mr Pun, is it your understanding that when you
2 were asked to do that remedial work, the demolition work
3 which you refer to in your witness statement had already
4 been done and completed by others?

5 A. 係呀，冇錯，乾乾淨淨㗎嘞。

6 MR PENNICOTT: It was clean. Thank you very much.

7 Sir, I have no further questions. I don't know
8 whether anybody else has.

9 CHAIRMAN: Perhaps we can take it --

10 MR PENNICOTT: It's up to you which order.

11 CHAIRMAN: We will go from closest to you.

12 Mr Shieh?

13 MR SHIEH: No questions from us.

14 MS LAU: No questions.

15 MR CHOW: One or two questions for Mr Pun.

16 CHAIRMAN: Yes.

17 Cross-examination by MR CHOW

18 MR CHOW: Mr Pun, I appreciate that you mentioned you were
19 more involved in the steel fixing work in the SAT than
20 the platform slab, but we now know that in SAT, we do
21 have similar couplers connection to be done between the
22 slab and the diaphragm wall. Do you recall that?

23 A. 係，係。

24 Q. My question is this. From your recollection, insofar as
25 the level of supervision from Leighton's site staff on
26 your coupler connection work, for your work in SAT, is

1 it similar to the level of supervision provided by
2 Leighton in the platform slab?

3 A. 應該係差唔多嘅。

4 MR CHOW: Thank you very much.

5 Sir, I have no more questions.

6 CHAIRMAN: Mr Boulding?

7 MR BOULDING: No questions, sir. No, thank you.

8 MR CLAYTON: No questions from me, sir.

9 CHAIRMAN: Thank you.

10 Anything?

11 COMMISSIONER HANSFORD: No.

12 MR PENNICOTT: Sir, I was right.

13 CHAIRMAN: Yes.

14 MR PENNICOTT: Mr Pun, unless -- you have no further
15 questions?

16 CHAIRMAN: No, no further questions.

17 Mr Pun, thank you very much for your attendance
18 today. It seems your evidence is completed. Our
19 apologies if we kept you waiting.

20 WITNESS: 唔緊要。

21 (The witness was released)

22 MR PENNICOTT: Sir, I think that completes the substantive
23 business for today.

24 However, can I just say this, because I'm not quite
25 sure whether it's gone fully public in the sense that
26 the next timetable has been produced. We've had to have

1 a bit of a rethink on the timetable and the order of the
2 next three to four witnesses. Can I just tell everybody
3 what is going to happen? I have had a brief word with
4 Ms Lau who this directly affects.

5 Sir, we take the view that one of the Leighton
6 witnesses, that is Mr Henry Lai, who is unable to give
7 evidence during the course of next week, although he has
8 kindly indicated that he is available on Saturday, of
9 which more in a moment, he must give his evidence this
10 week. That is the view that I have taken.

11 As a consequence of that, what is proposed is that
12 Mr Ng Man Chun, or known as Ah Chun, that is the site
13 supervisor from Loyal Ease Engineering, the
14 sub-sub-contractors of Wing & Kwong, will give evidence
15 first, and he will give that starting tomorrow morning
16 at 10 o'clock.

17 He will be followed by Mr Leung, one of his
18 co-workers from Loyal Ease.

19 We are hopeful that the evidence of those two
20 witnesses can be completed during the course of
21 Wednesday and Thursday, and we expect Mr Ng to be much
22 longer than Mr Leung, at which point we will switch to
23 Mr Henry Lai of Leighton, and the remaining Wing & Kwong
24 witness, Mr Ben Cheung, will come after Mr Henry Lai.

25 So, as I say, we do think it very important that the
26 evidence of Mr Leung, Mr Ng and Mr Henry Lai, as best as

1 possible, be kept together in one reasonable package of
2 time. So that's the logic of that.

3 Just a word of warning that Mr Lai is not available
4 beyond Saturday, and if we don't finish him on Friday we
5 are going to be sitting Saturday. That, I'm afraid, is
6 that.

7 CHAIRMAN: There is no echo of a warning there.

8 Thank you very much. That finishes the business for
9 today?

10 MR PENNICOTT: It does, sir. Thank you very much.

11 CHAIRMAN: And tomorrow morning at 10 am, is that the time
12 we will have the witnesses?

13 MR PENNICOTT: Yes.

14 CHAIRMAN: Thank you all very much. Until 10 am tomorrow.

15 (3.27 pm)

16 (The hearing adjourned until 10.00 am the following day)

17

18

19

	INDEX	
		PAGE
1		
2		
3		
4	Opening submissions by MR CHOW	1
5		
6	Opening submissions by MR SHIEH	34
7		
8	Opening submissions by MR BOULDING	44
9		
10	Opening submissions by MR CLAYTON	100
11		
12	MR PUN WAI SHAN (affirmed in Cantonese)	101
13		
14	Examination by MR PENNICOTT	101
15		
16	Cross-examination by MR CHOW	109
17		
18	(The witness was released)	110
19		
20		
21		
22		
23		
24		
25		
26		
27		
28		
29		
30		
31		
32		
33		